

## ARCHITECT'S WORK SUMMARY

Glassboro Board of Education

FVHD 4522

Date: January 18, 2016

### Major Events and Milestones Since Last Report

Construction documents are nearly completed and preparations for project bidding are now underway.

We have been collaborating with the construction manager in regards to scheduling and coordination of the work.

We are coordinating the asbestos abatement scope of work with the district's abatement consultant.

We are coordinating general requirements and contract language with the district's attorney.

### Project Update Since Last Report:

#### **Roofing Projects**

Roofing project bidding documents are complete.

***Project bidding slated for the week of 1/25/16.***

#### **Renovation/Rehabilitation Projects**

Bidding documents are nearly completed. Final coordination meeting slated for January 21, 2016.

Final asbestos coordination is nearly completed. Additional asbestos sampling was performed over holiday recess.

***Project bidding is slated for the week of 1/25/16. Project bidding is slightly delayed by last minute coordination items.***

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at JH Rodgers ES FVHD 4522A

Date: December 7, 2015

For billing month of:	December 2015			
Task Name	Duration	Start	Finish	% Compl
<b><u>Schematic Design (15% of fee)</u></b>	<b>671 days</b>	<b>Fri 11/30/12</b>	<b>Fri 6/26/15</b>	<b>100%</b>
NJDOE project initiation/initial applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE preparation of resolutions	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE educational submission/ed specs	593 days	Fri 11/30/12	Tue 3/10/15	100%
Base plans- block out	1 day	Fri 11/30/12	Fri 11/30/12	100%
NJDOE schematic level drawings- scope- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE detail applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
Building visits and initial scope development- multiple including MEP, roofing	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope investigation- roofing mfr including warranty data	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope itemization and cost estimating	1 day	Fri 11/30/12	Fri 11/30/12	100%
Develop referendum options and questions- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Completion of NJDOE project cost estimates- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Schematic design review/presentation meetings- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Gather existing drawings for scanning and filing	1 day	Fri 11/30/12	Fri 11/30/12	100%
Project kick-off meeting	1 day	Mon 3/23/15	Mon 3/23/15	100%
Clock/PA initial meeting G Weeks	1 day	Thu 4/16/15	Thu 4/16/15	100%
Clock/PA initial meeting G Weeks/vendor	1 day	Tue 4/21/15	Tue 4/21/15	100%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at JH Rodgers ES FVHD 4522A

Date: December 7, 2015

For billing month of:	December 2015			
Task Name	Duration	Start	Finish	% Compl
<b>Design Development Phase (20% of fee)</b>	<b>65 days</b>	<b>Tue 6/2/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
Clock/PA detail review meeting G Weeks/Vendor	12 days	Mon 6/15/15	Tue 6/30/15	100%
Clock/PA scope review drawing	1 day	Tue 6/2/15	Tue 6/2/15	100%
Security/video initial meeting G Weeks	23 days	Wed 7/1/15	Fri 7/31/15	100%
Security/video initial meeting G Weeks/vendor	33 days	Wed 7/1/15	Fri 8/14/15	100%
Security/video detail review meeting G Weeks/Vendor	20 days	Mon 8/3/15	Fri 8/28/15	98%
Security/video scope review drawing	20 days	Mon 8/3/15	Fri 8/28/15	100%
MEP: Project initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
MEP: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: Detail system reviews	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: System selections and verification	21 days	Sat 8/1/15	Fri 8/28/15	100%
Arch: Initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
Arch: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
Arch: Detail area surveys as needed (work areas)	30 days	Mon 7/20/15	Fri 8/28/15	100%
Arch: Base plans with work areas (cartoon)	20 days	Mon 7/6/15	Fri 7/31/15	100%
Arch: Demolition/renov work delineation	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Set-up sheets	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Field data, tag notes and details	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Coordinated base plans w/MEP	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Prelim outline spec all disciplines	50 days	Mon 6/22/15	Fri 8/28/15	100%
Develop 100% complete DD drawings	40 days	Mon 7/6/15	Fri 8/28/15	100%
<b>Owner review- DD completion</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
<b>Review 100% completion DD</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>



## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at JH Rodgers ES FVHD 4522A

Date: December 7, 2015

For billing month of:	December 2015			
Task Name	Duration	Start	Finish	% Compl
<b>Construction Document Phase (40% of fee)</b>	<b>87 days</b>	<b>Tue 9/1/15</b>	<b>Wed 12/30/15</b>	<b>99%</b>
Construction drawings start (DD completion MP)	9 days	Tue 9/1/15	Fri 9/11/15	100%
Clock/PA final drawing for permits	13 days	Wed 7/1/15	Fri 7/17/15	100%
Security/video final drawings for permits	20 days	Tue 9/1/15	Mon 9/28/15	99%
Construction Drawings- 20% completion	15 days	Mon 9/7/15	Fri 9/25/15	100%
Construction drawings- 50% completion	10 days	Mon 10/19/15	Fri 10/30/15	100%
CM- Completion review 50%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Asbestos- Initial coordination/drawings	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 75% completion	10 days	Mon 11/16/15	Fri 11/27/15	100%
CM- Completion review 75%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 100% completion	13 days	Mon 12/14/15	Wed 12/30/15	99%
CM- Completion review- 100%	13 days	Mon 12/14/15	Wed 12/30/15	50%
Specs- Develop general req initial draft	20 days	Tue 9/1/15	Mon 9/28/15	100%
Specs/PM-Front end draft review- attorney	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs/CM- Front end draft review- CM	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs- Phasing/milestones/work req./staging- CM	10 days	Mon 11/16/15	Fri 11/27/15	90%
Specs- Coordinate bid packages/contracts	13 days	Mon 12/14/15	Wed 12/30/15	90%
Specs- Technical sections- Arch	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Technical sections- MEP	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Final Review- Arch/CM/Owner	8 days	Mon 12/21/15	Wed 12/30/15	95%
Asbestos coordination meeting	17 days	Thu 10/1/15	Fri 10/23/15	100%
Asbestos- Phasing/Work Plan/Specs (Owner Cons)	13 days	Mon 12/14/15	Wed 12/30/15	100%

**Project Time Line- All Phases (with progress)**

Glassboro Board of Education

Rehabilitation Projects at JH Rodgers ES FVHD 4522A

Date: December 7, 2015

For billing month of:	December 2015			
Task Name	Duration	Start	Finish	% Compl
<b>Bidding/Negotiation Phase</b>	<b>44 days</b>	<b>Mon 1/4/16</b>	<b>Thu 3/3/16</b>	<b>25%</b>
Construction drawings- Plan review/bidding	10 days	Mon 1/4/16	Fri 1/15/16	95%
Final bid package- Check	10 days	Mon 1/4/16	Fri 1/15/16	50%
Preparation of advertisements	3 days	Mon 1/4/16	Wed 1/6/16	0%
Advertise for bids	3 days	Thu 1/7/16	Mon 1/11/16	0%
Pre-construction meeting	10 days	Mon 1/18/16	Fri 1/29/16	0%
Open bids	3 days	Tue 2/16/16	Thu 2/18/16	0%
Review bids/Suggest Award	3 days	Thu 2/18/16	Mon 2/22/16	0%
Award bids- BOE	4 days	Tue 2/23/16	Fri 2/26/16	0%
Notice of award	4 days	Mon 2/29/16	Thu 3/3/16	0%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at JH Rodgers ES FVHD 4522A

Date: December 7, 2015

For billing month of:	December 2015			
Task Name	Duration	Start	Finish	% Compl
<b>Construction Phase</b>	<b>410 days</b>	<b>Mon 3/7/16</b>	<b>Fri 9/29/17</b>	<b>0%</b>
Notice to proceed	10 days	Mon 3/7/16	Fri 3/18/16	0%
Procurement period	20 days	Mon 3/21/16	Fri 4/15/16	0%
Construction activity- Phase 1A- second shift	45 days	Mon 4/18/16	Fri 6/17/16	0%
Construction activity- Phase 1B- Summer 2016	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction more detail to follow	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction activity- Phase 1C- Fall 2016	65 days	Mon 8/29/16	Fri 11/25/16	0%
Substantial completion- Phase 1	5 days	Mon 11/21/16	Fri 11/25/16	0%
Construction activity- Phase 2 Summer of 2017	50 days	Mon 6/19/17	Fri 8/25/17	0%
Substantial completion- Phase 2	5 days	Mon 8/21/17	Fri 8/25/17	0%
Final project completion	5 days	Mon 9/25/17	Fri 9/29/17	0%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at Bullock ES FVHD 4522B

Date: January 18, 2016

For billing month of:		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b><u>Schematic Design (15% of fee)</u></b>	<b>671 days</b>	<b>Fri 11/30/12</b>	<b>Fri 6/26/15</b>	<b>100%</b>
NJDOE project initiation/initial applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE preparation of resolutions	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE educational submission/ed specs	593 days	Fri 11/30/12	Tue 3/10/15	100%
Base plans- block out	1 day	Fri 11/30/12	Fri 11/30/12	100%
NJDOE schematic level drawings- scope- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE detail applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
Building visits and initial scope development- multiple including MEP, roofing	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope investigation- roofing mfr including warranty data	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope itemization and cost estimating	1 day	Fri 11/30/12	Fri 11/30/12	100%
Develop referendum options and questions- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Completion of NJDOE project cost estimates- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Schematic design review/presentation meetings- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Gather existing drawings for scanning and filing	1 day	Fri 11/30/12	Fri 11/30/12	100%
Project kick-off meeting	1 day	Mon 3/23/15	Mon 3/23/15	100%
Clock/PA initial meeting G Weeks	1 day	Thu 4/16/15	Thu 4/16/15	100%
Clock/PA initial meeting G Weeks/vendor	1 day	Tue 4/21/15	Tue 4/21/15	100%

**Project Time Line- All Phases (with progress)****Glassboro Board of Education**

Rehabilitation Projects at Bullock ES FVHD 4522B

Date: January 18, 2016

For billing month of:		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b><u>Design Development Phase (20% of fee)</u></b>	<b>65 days</b>	<b>Tue 6/2/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
Clock/PA detail review meeting G Weeks/Vendor	12 days	Mon 6/15/15	Tue 6/30/15	100%
Clock/PA scope review drawing	1 day	Tue 6/2/15	Tue 6/2/15	100%
Security/video initial meeting G Weeks	23 days	Wed 7/1/15	Fri 7/31/15	100%
Security/video initial meeting G Weeks/vendor	33 days	Wed 7/1/15	Fri 8/14/15	100%
Security/video detail review meeting G Weeks/Vendor	20 days	Mon 8/3/15	Fri 8/28/15	98%
Security/video scope review drawing	20 days	Mon 8/3/15	Fri 8/28/15	100%
MEP: Project initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
MEP: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: Detail system reviews	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: System selections and verification	21 days	Sat 8/1/15	Fri 8/28/15	100%
Arch: Initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
Arch: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
Arch: Detail area surveys as needed (work areas)	30 days	Mon 7/20/15	Fri 8/28/15	100%
Arch: Base plans with work areas (cartoon)	20 days	Mon 7/6/15	Fri 7/31/15	100%
Arch: Demolition/renov work delineation	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Set-up sheets	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Field data, tag notes and details	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Coordinated base plans w/MEP	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Prelim outline spec all disciplines	50 days	Mon 6/22/15	Fri 8/28/15	100%
Develop 100% complete DD drawings	40 days	Mon 7/6/15	Fri 8/28/15	100%
<b>Owner review- DD completion</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
<b>Review 100% completion DD</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>



**Project Time Line- All Phases (with progress)****Glassboro Board of Education**

Rehabilitation Projects at Bullock ES FVHD 4522B

Date: January 18, 2016

For billing month of:	December 2015			
Task Name	Duration	Start	Finish	% Compl
<b>Construction Document Phase (40% of fee)</b>	<b>87 days</b>	<b>Tue 9/1/15</b>	<b>Wed 12/30/15</b>	<b>99%</b>
Construction drawings start (DD completion MP)	9 days	Tue 9/1/15	Fri 9/11/15	100%
Security/video final drawings for permits	20 days	Tue 9/1/15	Mon 9/28/15	100%
Clock/PA final drawing for permits	13 days	Wed 7/1/15	Fri 7/17/15	99%
Construction Drawings- 20% completion	15 days	Mon 9/7/15	Fri 9/25/15	100%
Construction drawings- 50% completion	10 days	Mon 10/19/15	Fri 10/30/15	100%
CM- Completion review 50%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Asbestos- Initial coordination/drawings	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 75% completion	10 days	Mon 11/16/15	Fri 11/27/15	100%
CM- Completion review 75%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 100% completion	13 days	Mon 12/14/15	Wed 12/30/15	99%
CM- Completion review- 100%	13 days	Mon 12/14/15	Wed 12/30/15	50%
Specs- Develop general req initial draft	20 days	Tue 9/1/15	Mon 9/28/15	100%
Specs/PM-Front end draft review- attorney	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs/CM- Front end draft review- CM	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs- Phasing/milestones/work req./staging- CM	10 days	Mon 11/16/15	Fri 11/27/15	90%
Specs- Coordinate bid packages/contracts	13 days	Mon 12/14/15	Wed 12/30/15	90%
Specs- Technical sections- Arch	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Technical sections- MEP	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Final Review- Arch/CM/Owner	8 days	Mon 12/21/15	Wed 12/30/15	95%
Asbestos coordination meeting	17 days	Thu 10/1/15	Fri 10/23/15	100%
Asbestos- Phasing/Work Plan/Specs (Owner Cons)	13 days	Mon 12/14/15	Wed 12/30/15	100%

### Project Time Line- All Phases (with progress)

#### Glassboro Board of Education

Rehabilitation Projects at Bullock ES FVHD 4522B

Date: January 18, 2016

For billing month of:		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b>Bidding/Negotiation Phase</b>	<b>44 days</b>	<b>Mon 1/4/16</b>	<b>Thu 3/3/16</b>	<b>25%</b>
Construction drawings- Plan review/bidding	10 days	Mon 1/4/16	Fri 1/15/16	95%
Final bid package- Check	10 days	Mon 1/4/16	Fri 1/15/16	50%
Preparation of advertisements	3 days	Mon 1/4/16	Wed 1/6/16	0%
Advertise for bids	3 days	Thu 1/7/16	Mon 1/11/16	0%
Pre-construction meeting	10 days	Mon 1/18/16	Fri 1/29/16	0%
Open bids	3 days	Tue 2/16/16	Thu 2/18/16	0%
Review bids/Suggest Award	3 days	Thu 2/18/16	Mon 2/22/16	0%
Award bids- BOE	4 days	Tue 2/23/16	Fri 2/26/16	0%
Notice of award	4 days	Mon 2/29/16	Thu 3/3/16	0%

**Project Time Line- All Phases (with progress)**

**Glassboro Board of Education**

Rehabilitation Projects at Bullock ES FVHD 4522B

Date: January 18, 2016

For billing month of:		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b>Construction Phase</b>	<b>410 days</b>	<b>Mon 3/7/16</b>	<b>Fri 9/29/17</b>	<b>0%</b>
Notice to proceed	10 days	Mon 3/7/16	Fri 3/18/16	0%
Procurement period	20 days	Mon 3/21/16	Fri 4/15/16	0%
Construction activity- Phase 1A- second shift	45 days	Mon 4/18/16	Fri 6/17/16	0%
Construction activity- Phase 1B- Summer 2016	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction more detail to follow	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction activity- Phase 1C- Fall 2016	65 days	Mon 8/29/16	Fri 11/25/16	0%
Substantial completion- Phase 1	5 days	Mon 11/21/16	Fri 11/25/16	0%
Construction activity- Phase 2 Summer of 2017	50 days	Mon 6/19/17	Fri 8/25/17	0%
Substantial completion- Phase 2	5 days	Mon 8/21/17	Fri 8/25/17	0%
Final project completion	5 days	Mon 9/25/17	Fri 9/29/17	0%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at Bowe ES FVHD 4522C

Date: January 18, 2016

For billing month of:		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b><u>Schematic Design (15% of fee)</u></b>	<b>671 days</b>	<b>Fri 11/30/12</b>	<b>Fri 6/26/15</b>	<b>100%</b>
NJDOE project initiation/initial applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE preparation of resolutions	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE educational submission/ed specs	593 days	Fri 11/30/12	Tue 3/10/15	100%
Base plans- block out	1 day	Fri 11/30/12	Fri 11/30/12	100%
NJDOE schematic level drawings- scope- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE detail applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
Building visits and initial scope development- multiple including MEP, roofing	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope investigation- roofing mfr including warranty data	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope itemization and cost estimating	1 day	Fri 11/30/12	Fri 11/30/12	100%
Develop referendum options and questions- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Completion of NJDOE project cost estimates- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Schematic design review/presentation meetings- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Gather existing drawings for scanning and filing	1 day	Fri 11/30/12	Fri 11/30/12	100%
Project kick-off meeting	1 day	Mon 3/23/15	Mon 3/23/15	100%
Clock/PA initial meeting G Weeks	1 day	Thu 4/16/15	Thu 4/16/15	100%
Clock/PA initial meeting G Weeks/vendor	1 day	Tue 4/21/15	Tue 4/21/15	100%

**Project Time Line- All Phases (with progress)**

Glassboro Board of Education

Rehabilitation Projects at Bowe ES FVHD 4522C

Date: January 18, 2016

For billing month of:		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b><u>Design Development Phase (20% of fee)</u></b>	<b>65 days</b>	<b>Tue 6/2/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
Clock/PA detail review meeting G Weeks/Vendor	12 days	Mon 6/15/15	Tue 6/30/15	100%
Clock/PA scope review drawing	1 day	Tue 6/2/15	Tue 6/2/15	100%
Security/video initial meeting G Weeks	23 days	Wed 7/1/15	Fri 7/31/15	100%
Security/video initial meeting G Weeks/vendor	33 days	Wed 7/1/15	Fri 8/14/15	100%
Security/video detail review meeting G Weeks/Vendor	20 days	Mon 8/3/15	Fri 8/28/15	98%
Security/video scope review drawing	20 days	Mon 8/3/15	Fri 8/28/15	100%
MEP: Project initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
MEP: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: Detail system reviews	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: System selections and verification	21 days	Sat 8/1/15	Fri 8/28/15	100%
Arch: Initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
Arch: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
Arch: Detail area surveys as needed (work areas)	30 days	Mon 7/20/15	Fri 8/28/15	100%
Arch: Base plans with work areas (cartoon)	20 days	Mon 7/6/15	Fri 7/31/15	100%
Arch: Demolition/renov work delineation	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Set-up sheets	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Field data, tag notes and details	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Coordinated base plans w/MEP	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Prelim outline spec all disciplines	50 days	Mon 6/22/15	Fri 8/28/15	100%
Develop 100% complete DD drawings	40 days	Mon 7/6/15	Fri 8/28/15	100%
<b>Owner review- DD completion</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
<b>Review 100% completion DD</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>

**Project Time Line- All Phases (with progress)****Glassboro Board of Education**

Rehabilitation Projects at Bowe ES FVHD 4522C

Date: January 18, 2016

For billing month of:		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b>Construction Document Phase (40% of fee)</b>	<b>87 days</b>	<b>Tue 9/1/15</b>	<b>Wed 12/30/15</b>	<b>99%</b>
Construction drawings start (DD completion MP)	9 days	Tue 9/1/15	Fri 9/11/15	100%
Clock/PA final drawing for permits	13 days	Wed 7/1/15	Fri 7/17/15	100%
Security/video final drawings for permits	20 days	Tue 9/1/15	Mon 9/28/15	99%
Construction Drawings- 20% completion	15 days	Mon 9/7/15	Fri 9/25/15	100%
Construction drawings- 50% completion	10 days	Mon 10/19/15	Fri 10/30/15	100%
CM- Completion review 50%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Asbestos- Initial coordination/drawings	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 75% completion	10 days	Mon 11/16/15	Fri 11/27/15	100%
CM- Completion review 75%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 100% completion	13 days	Mon 12/14/15	Wed 12/30/15	99%
CM- Completion review- 100%	13 days	Mon 12/14/15	Wed 12/30/15	50%
Specs- Develop general req initial draft	20 days	Tue 9/1/15	Mon 9/28/15	100%
Specs/PM-Front end draft review- attorney	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs/CM- Front end draft review- CM	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs- Phasing/milestones/work req./staging- CM	10 days	Mon 11/16/15	Fri 11/27/15	90%
Specs- Coordinate bid packages/contracts	13 days	Mon 12/14/15	Wed 12/30/15	90%
Specs- Technical sections- Arch	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Technical sections- MEP	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Final Review- Arch/CM/Owner	8 days	Mon 12/21/15	Wed 12/30/15	95%
Asbestos coordination meeting	17 days	Thu 10/1/15	Fri 10/23/15	100%
Asbestos- Phasing/Work Plan/Specs (Owner Cons)	13 days	Mon 12/14/15	Wed 12/30/15	100%

**Project Time Line- All Phases (with progress)**

**Glassboro Board of Education**

Rehabilitation Projects at Bowe ES FVHD 4522C

Date: January 18, 2016

For billing month of:		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b>Bidding/Negotiation Phase</b>	<b>44 days</b>	<b>Mon 1/4/16</b>	<b>Thu 3/3/16</b>	<b>25%</b>
Construction drawings- Plan review/bidding	10 days	Mon 1/4/16	Fri 1/15/16	95%
Final bid package- Check	10 days	Mon 1/4/16	Fri 1/15/16	50%
Preparation of advertisements	3 days	Mon 1/4/16	Wed 1/6/16	0%
Advertise for bids	3 days	Thu 1/7/16	Mon 1/11/16	0%
Pre-construction meeting	10 days	Mon 1/18/16	Fri 1/29/16	0%
Open bids	3 days	Tue 2/16/16	Thu 2/18/16	0%
Review bids/Suggest Award	3 days	Thu 2/18/16	Mon 2/22/16	0%
Award bids- BOE	4 days	Tue 2/23/16	Fri 2/26/16	0%
Notice of award	4 days	Mon 2/29/16	Thu 3/3/16	0%

**Project Time Line- All Phases (with progress)**

Glassboro Board of Education

Rehabilitation Projects at Bowe ES FVHD 4522C

Date: January 18, 2016

For billing month of:		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b>Construction Phase</b>	<b>410 days</b>	<b>Mon 3/7/16</b>	<b>Fri 9/29/17</b>	<b>0%</b>
Notice to proceed	10 days	Mon 3/7/16	Fri 3/18/16	0%
Procurement period	20 days	Mon 3/21/16	Fri 4/15/16	0%
Construction activity- Phase 1A- second shift	45 days	Mon 4/18/16	Fri 6/17/16	0%
Construction activity- Phase 1B- Summer 2016	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction more detail to follow	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction activity- Phase 1C- Fall 2016	65 days	Mon 8/29/16	Fri 11/25/16	0%
Substantial completion- Phase 1	5 days	Mon 11/21/16	Fri 11/25/16	0%
Construction activity- Phase 2 Summer of 2017	50 days	Mon 6/19/17	Fri 8/25/17	0%
Substantial completion- Phase 2	5 days	Mon 8/21/17	Fri 8/25/17	0%
Final project completion	5 days	Mon 9/25/17	Fri 9/29/17	0%



### Project Time Line- All Phases (with progress)

#### Glassboro Board of Education

Rehabilitation Projects at Glassboro IS FVHD 4522D

Date: January 18, 2016

December 2015	December 2015			
Task Name	Duration	Start	Finish	% Compl
<b><u>Schematic Design (15% of fee)</u></b>	<b>671 days</b>	<b>Fri 11/30/12</b>	<b>Fri 6/26/15</b>	<b>100%</b>
NJDOE project initiation/initial applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE preparation of resolutions	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE educational submission/ed specs	593 days	Fri 11/30/12	Tue 3/10/15	100%
Base plans- block out	1 day	Fri 11/30/12	Fri 11/30/12	100%
NJDOE schematic level drawings- scope- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE detail applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
Building visits and initial scope development- multiple including MEP, roofing	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope investigation- roofing mfr including warranty data	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope itemization and cost estimating	1 day	Fri 11/30/12	Fri 11/30/12	100%
Develop referendum options and questions- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Completion of NJDOE project cost estimates- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Schematic design review/presentation meetings- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Gather existing drawings for scanning and filing	1 day	Fri 11/30/12	Fri 11/30/12	100%
Project kick-off meeting	1 day	Mon 3/23/15	Mon 3/23/15	100%
Clock/PA initial meeting G Weeks	1 day	Thu 4/16/15	Thu 4/16/15	100%
Clock/PA initial meeting G Weeks/vendor	1 day	Tue 4/21/15	Tue 4/21/15	100%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at Glassboro IS FVHD 4522D

Date: January 18, 2016

Task Name	December 2015			
	Duration	Start	Finish	% Compl
<b>Design Development Phase (20% of fee)</b>	<b>65 days</b>	<b>Tue 6/2/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
Clock/PA detail review meeting G Weeks/Vendor	12 days	Mon 6/15/15	Tue 6/30/15	100%
Clock/PA scope review drawing	1 day	Tue 6/2/15	Tue 6/2/15	100%
Security/video initial meeting G Weeks	23 days	Wed 7/1/15	Fri 7/31/15	100%
Security/video initial meeting G Weeks/vendor	33 days	Wed 7/1/15	Fri 8/14/15	100%
Security/video detail review meeting G Weeks/Vendor	20 days	Mon 8/3/15	Fri 8/28/15	98%
Security/video scope review drawing	20 days	Mon 8/3/15	Fri 8/28/15	100%
MEP: Project initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
MEP: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: Detail system reviews	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: System selections and verification	21 days	Sat 8/1/15	Fri 8/28/15	100%
Arch: Initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
Arch: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
Arch: Detail area surveys as needed (work areas)	30 days	Mon 7/20/15	Fri 8/28/15	100%
Arch: Base plans with work areas (cartoon)	20 days	Mon 7/6/15	Fri 7/31/15	100%
Arch: Demolition/renov work delineation	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Set-up sheets	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Field data, tag notes and details	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Coordinated base plans w/MEP	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Prelim outline spec all disciplines	50 days	Mon 6/22/15	Fri 8/28/15	100%
Develop 100% complete DD drawings	40 days	Mon 7/6/15	Fri 8/28/15	100%
<b>Owner review- DD completion</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
<b>Review 100% completion DD</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at Glassboro IS FVHD 4522D

Date: January 18, 2016

December 2015		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b>Construction Document Phase (40% of fee)</b>	<b>87 days</b>	<b>Tue 9/1/15</b>	<b>Wed 12/30/15</b>	<b>99%</b>
Construction drawings start (DD completion MP)	9 days	Tue 9/1/15	Fri 9/11/15	100%
Clock/PA final drawing for permits	13 days	Wed 7/1/15	Fri 7/17/15	100%
Security/video final drawings for permits	20 days	Tue 9/1/15	Mon 9/28/15	99%
Construction Drawings- 20% completion	15 days	Mon 9/7/15	Fri 9/25/15	100%
Construction drawings- 50% completion	10 days	Mon 10/19/15	Fri 10/30/15	100%
CM- Completion review 50%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Asbestos- Initial coordination/drawings	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 75% completion	10 days	Mon 11/16/15	Fri 11/27/15	100%
CM- Completion review 75%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 100% completion	13 days	Mon 12/14/15	Wed 12/30/15	99%
CM- Completion review- 100%	13 days	Mon 12/14/15	Wed 12/30/15	50%
Specs- Develop general req initial draft	20 days	Tue 9/1/15	Mon 9/28/15	100%
Specs/PM-Front end draft review- attorney	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs/CM- Front end draft review- CM	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs- Phasing/milestones/work req./staging- CM	10 days	Mon 11/16/15	Fri 11/27/15	90%
Specs- Coordinate bid packages/contracts	13 days	Mon 12/14/15	Wed 12/30/15	90%
Specs- Technical sections- Arch	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Technical sections- MEP	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Final Review- Arch/CM/Owner	8 days	Mon 12/21/15	Wed 12/30/15	95%
Asbestos coordination meeting	17 days	Thu 10/1/15	Fri 10/23/15	100%
Asbestos- Phasing/Work Plan/Specs (Owner Cons)	13 days	Mon 12/14/15	Wed 12/30/15	100%

**Project Time Line- All Phases (with progress)**

**Glassboro Board of Education**

Rehabilitation Projects at Glassboro IS FVHD 4522D

Date: January 18, 2016

December 2015		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b>Bidding/Negotiation Phase</b>	<b>44 days</b>	<b>Mon 1/4/16</b>	<b>Thu 3/3/16</b>	<b>25%</b>
Construction drawings- Plan review/bidding	10 days	Mon 1/4/16	Fri 1/15/16	95%
Final bid package- Check	10 days	Mon 1/4/16	Fri 1/15/16	50%
Preparation of advertisements	3 days	Mon 1/4/16	Wed 1/6/16	0%
Advertise for bids	3 days	Thu 1/7/16	Mon 1/11/16	0%
Pre-construction meeting	10 days	Mon 1/18/16	Fri 1/29/16	0%
Open bids	3 days	Tue 2/16/16	Thu 2/18/16	0%
Review bids/Suggest Award	3 days	Thu 2/18/16	Mon 2/22/16	0%
Award bids- BOE	4 days	Tue 2/23/16	Fri 2/26/16	0%
Notice of award	4 days	Mon 2/29/16	Thu 3/3/16	0%

**Project Time Line- All Phases (with progress)**

**Glassboro Board of Education**

Rehabilitation Projects at Glassboro IS FVHD 4522D

Date: January 18, 2016

December 2015		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b>Construction Phase</b>	<b>410 days</b>	<b>Mon 3/7/16</b>	<b>Fri 9/29/17</b>	<b>0%</b>
Notice to proceed	10 days	Mon 3/7/16	Fri 3/18/16	0%
Procurement period	20 days	Mon 3/21/16	Fri 4/15/16	0%
Construction activity- Phase 1A- second shift	45 days	Mon 4/18/16	Fri 6/17/16	0%
Construction activity- Phase 1B- Summer 2016	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction more detail to follow	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction activity- Phase 1C- Fall 2016	65 days	Mon 8/29/16	Fri 11/25/16	0%
Substantial completion- Phase 1	5 days	Mon 11/21/16	Fri 11/25/16	0%
Construction activity- Phase 2 Summer of 2017	50 days	Mon 6/19/17	Fri 8/25/17	0%
Substantial completion- Phase 2	5 days	Mon 8/21/17	Fri 8/25/17	0%
Final project completion	5 days	Mon 9/25/17	Fri 9/29/17	0%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at Glassboro HS FVHD 4522E

Date: January 18, 2016

For billing month of:	December 2015			
<b><u>Schematic Design (15% of fee)</u></b>	<b>671 days</b>	<b>Fri 11/30/12</b>	<b>Fri 6/26/15</b>	<b>100%</b>
NJDOE project initiation/initial applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE preparation of resolutions	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE educational submission/ed specs	593 days	Fri 11/30/12	Tue 3/10/15	100%
Base plans- block out	1 day	Fri 11/30/12	Fri 11/30/12	100%
NJDOE schematic level drawings- scope- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE detail applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
Building visits and initial scope development- multiple including MEP, roofing	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope investigation- roofing mfr including warranty data	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope itemization and cost estimating	1 day	Fri 11/30/12	Fri 11/30/12	100%
Develop referendum options and questions- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Completion of NJDOE project cost estimates- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Schematic design review/presentation meetings- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Gather existing drawings for scanning and filing	1 day	Fri 11/30/12	Fri 11/30/12	100%
Project kick-off meeting	1 day	Mon 3/23/15	Mon 3/23/15	100%
Roofing- initial site surveys/visits	41 days	Fri 5/1/15	Fri 6/26/15	100%
Roofing- Warranty investigation/mfr contact	41 days	Fri 5/1/15	Fri 6/26/15	100%

## **Project Time Line- All Phases (with progress)**

### **Glassboro Board of Education**

Roofing Project at Glassboro HS FVHD 4522E

Date: January 18, 2016

For billing month of:	December 2015			
<b><u>Design Development Phase (20% of fee)</u></b>	<b>65 days</b>	<b>Tue 6/2/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
Roofing- cuts, cores and verifications	45 days	Mon 6/29/15	Fri 8/28/15	100%
Roofing- develop emergent scope/proposals	25 days	Mon 6/22/15	Fri 7/24/15	100%
Roofing- Roofing system mfr visits/verification	25 days	Mon 6/22/15	Fri 7/24/15	100%
Roofing- work areas and scope delineation	40 days	Mon 6/22/15	Fri 8/14/15	100%
Roofing- base plans	40 days	Mon 6/22/15	Fri 8/14/15	100%
Roofing- 50% completion/scope of work drawings	55 days	Mon 6/15/15	Fri 8/28/15	100%
Set-up sheets	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Coordinated base plans w/MEP	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Prelim outline spec	50 days	Mon 6/22/15	Fri 8/28/15	100%
Develop 100% complete DD drawings	40 days	Mon 7/6/15	Fri 8/28/15	100%
<b>Owner review- DD completion</b>	11 days	Mon 8/17/15	Mon 8/31/15	100%
<b>Review 100% completion DD</b>	11 days	Mon 8/17/15	Mon 8/31/15	100%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at Glassboro HS FVHD 4522E

Date: January 18, 2016

For billing month of:	December 2015			
<b>Construction Document Phase (40% of fee)</b>	<b>87 days</b>	<b>Tue 9/1/15</b>	<b>Wed 12/30/15</b>	<b>99%</b>
Construction drawings start (DD completion MP)	9 days	Tue 9/1/15	Fri 9/11/15	100%
Construction Drawings- 20% completion	15 days	Mon 9/7/15	Fri 9/25/15	100%
Construction drawings- 50% completion	10 days	Mon 10/19/15	Fri 10/30/15	100%
CM- Completion review 50%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Asbestos- Initial coordination/drawings	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 75% completion	10 days	Mon 11/16/15	Fri 11/27/15	100%
CM- Completion review 75%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 100% completion	13 days	Mon 12/14/15	Wed 12/30/15	100%
CM- Completion review- 100%	13 days	Mon 12/14/15	Wed 12/30/15	100%
Specs- Develop general req initial draft	20 days	Tue 9/1/15	Mon 9/28/15	99%
Specs/PM-Front end draft review- attorney	17 days	Thu 10/1/15	Fri 10/23/15	50%
Specs/CM- Front end draft review- CM	17 days	Thu 10/1/15	Fri 10/23/15	100%
Specs- Phasing/milestones/work req./staging- CM	10 days	Mon 11/16/15	Fri 11/27/15	90%
Specs- Coordinate bid packages/contracts	13 days	Mon 12/14/15	Wed 12/30/15	100%
Specs- Technical sections- Arch	45 days	Mon 10/19/15	Fri 12/18/15	95%
Specs- Final Review- Arch/CM/Owner	8 days	Mon 12/21/15	Wed 12/30/15	95%



## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at Glassboro HS FVHD 4522E

Date: January 18, 2016

For billing month of:	December 2015			
<b>Bidding/Negotiation Phase</b>	<b>44 days</b>	<b>Mon 1/4/16</b>	<b>Thu 3/3/16</b>	<b>25%</b>
Construction drawings- Plan review/bidding	10 days	Mon 1/4/16	Fri 1/15/16	99%
Final bid package- Check	10 days	Mon 1/4/16	Fri 1/15/16	95%
Preparation of advertisements	3 days	Mon 1/4/16	Wed 1/6/16	50%
Advertise for bids	3 days	Thu 1/7/16	Mon 1/11/16	0%
Pre-construction meeting	10 days	Mon 1/18/16	Fri 1/29/16	0
Open bids	3 days	Tue 2/16/16	Thu 2/18/16	0%
Review bids/Suggest Award	3 days	Thu 2/18/16	Mon 2/22/16	0%
Award bids- BOE	4 days	Tue 2/23/16	Fri 2/26/16	0%
Notice of award	4 days	Mon 2/29/16	Thu 3/3/16	0%

**Project Time Line- All Phases (with progress)**

**Glassboro Board of Education**

Roofing Project at Glassboro HS FVHD 4522E

Date: January 18, 2016

For billing month of:	December 2015			
<b>Construction Phase</b>	<b>410 days</b>	<b>Mon 3/7/16</b>	<b>Fri 9/29/17</b>	<b>0%</b>
Notice to proceed	10 days	Mon 3/7/16	Fri 3/18/16	0%
Procurement period	20 days	Mon 3/21/16	Fri 4/15/16	0%
Construction activity-Summer 2016	50 days	Mon 6/20/16	Fri 8/26/16	0%
Substantial completion	5 days	8/21/2016	Fri 8/26/16	0%
Final project completion	5 days		Fri 9/30/16	0%

**Project Time Line- All Phases (with progress)****Glassboro Board of Education**

Rehabilitation Projects at Glassboro HS FVHD 4522E

Date: January 18, 2016

For billing month of:	December 2015			
<b><u>Schematic Design (15% of fee)</u></b>	<b>671 days</b>	<b>Fri 11/30/12</b>	<b>Fri 6/26/15</b>	<b>100%</b>
NJDOE project initiation/initial applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE preparation of resolutions	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE educational submission/ed specs	593 days	Fri 11/30/12	Tue 3/10/15	100%
Base plans- block out	1 day	Fri 11/30/12	Fri 11/30/12	100%
NJDOE schematic level drawings- scope- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE detail applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
Building visits and initial scope development- multiple including MEP, roofing	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope investigation- roofing mfr including warranty data	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope itemization and cost estimating	1 day	Fri 11/30/12	Fri 11/30/12	100%
Develop referendum options and questions- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Completion of NJDOE project cost estimates- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Schematic design review/presentation meetings- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Gather existing drawings for scanning and filing	1 day	Fri 11/30/12	Fri 11/30/12	100%
Project kick-off meeting	1 day	Mon 3/23/15	Mon 3/23/15	100%
Clock/PA initial meeting G Weeks	1 day	Thu 4/16/15	Thu 4/16/15	100%
Clock/PA initial meeting G Weeks/vendor	1 day	Tue 4/21/15	Tue 4/21/15	100%

**Project Time Line- All Phases (with progress)****Glassboro Board of Education**

Rehabilitation Projects at Glassboro HS FVHD 4522E

Date: January 18, 2016

For billing month of:	December 2015			
<b><u>Design Development Phase (20% of fee)</u></b>	<b>65 days</b>	<b>Tue 6/2/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
Clock/PA detail review meeting G Weeks/Vendor	12 days	Mon 6/15/15	Tue 6/30/15	100%
Clock/PA scope review drawing	1 day	Tue 6/2/15	Tue 6/2/15	100%
Security/video initial meeting G Weeks	23 days	Wed 7/1/15	Fri 7/31/15	100%
Security/video initial meeting G Weeks/vendor	33 days	Wed 7/1/15	Fri 8/14/15	100%
Security/video detail review meeting G Weeks/Vendor	20 days	Mon 8/3/15	Fri 8/28/15	98%
Security/video scope review drawing	20 days	Mon 8/3/15	Fri 8/28/15	100%
MEP: Project initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
MEP: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: Detail system reviews	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: System selections and verification	21 days	Sat 8/1/15	Fri 8/28/15	100%
Arch: Initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
Arch: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
Arch: Detail area surveys as needed (work areas)	30 days	Mon 7/20/15	Fri 8/28/15	100%
Arch: Base plans with work areas (cartoon)	20 days	Mon 7/6/15	Fri 7/31/15	100%
Arch: Demolition/renov work delineation	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Set-up sheets	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Field data, tag notes and details	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Coordinated base plans w/MEP	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Prelim outline spec all disciplines	50 days	Mon 6/22/15	Fri 8/28/15	100%
Develop 100% complete DD drawings	40 days	Mon 7/6/15	Fri 8/28/15	100%
<b>Owner review- DD completion</b>	11 days	Mon 8/17/15	Mon 8/31/15	100%
<b>Review 100% completion DD</b>	11 days	Mon 8/17/15	Mon 8/31/15	100%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at Glassboro HS FVHD 4522E

Date: January 18, 2016

For billing month of:	December 2015			
Construction Document Phase (40% of fee)	87 days	Tue 9/1/15	Wed 12/30/15	99%
Construction drawings start (DD completion MP)	9 days	Tue 9/1/15	Fri 9/11/15	100%
Clock/PA final drawing for permits	13 days	Wed 7/1/15	Fri 7/17/15	100%
Security/video final drawings for permits	20 days	Tue 9/1/15	Mon 9/28/15	99%
Construction Drawings- 20% completion	15 days	Mon 9/7/15	Fri 9/25/15	100%
Construction drawings- 50% completion	10 days	Mon 10/19/15	Fri 10/30/15	100%
CM- Completion review 50%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Asbestos- Initial coordination/drawings	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 75% completion	10 days	Mon 11/16/15	Fri 11/27/15	100%
CM- Completion review 75%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 100% completion	13 days	Mon 12/14/15	Wed 12/30/15	99%
CM- Completion review- 100%	13 days	Mon 12/14/15	Wed 12/30/15	50%
Specs- Develop general req initial draft	20 days	Tue 9/1/15	Mon 9/28/15	100%
Specs/PM-Front end draft review- attorney	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs/CM- Front end draft review- CM	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs- Phasing/milestones/work req./staging- CM	10 days	Mon 11/16/15	Fri 11/27/15	90%
Specs- Coordinate bid packages/contracts	13 days	Mon 12/14/15	Wed 12/30/15	90%
Specs- Technical sections- Arch	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Technical sections- MEP	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Final Review- Arch/CM/Owner	8 days	Mon 12/21/15	Wed 12/30/15	95%
Asbestos coordination meeting	17 days	Thu 10/1/15	Fri 10/23/15	100%
Asbestos- Phasing/Work Plan/Specs (Owner Cons)	13 days	Mon 12/14/15	Wed 12/30/15	100%

**Project Time Line- All Phases (with progress)**

Glassboro Board of Education

Rehabilitation Projects at Glassboro HS FVHD 4522E

Date: January 18, 2016

For billing month of:	December 2015			
<b>Bidding/Negotiation Phase</b>	<b>44 days</b>	<b>Mon 1/4/16</b>	<b>Thu 3/3/16</b>	<b>25%</b>
Construction drawings- Plan review/bidding	10 days	Mon 1/4/16	Fri 1/15/16	95%
Final bid package- Check	10 days	Mon 1/4/16	Fri 1/15/16	50%
Preparation of advertisements	3 days	Mon 1/4/16	Wed 1/6/16	0%
Advertise for bids	3 days	Thu 1/7/16	Mon 1/11/16	0%
Pre-construction meeting	10 days	Mon 1/18/16	Fri 1/29/16	0%
Open bids	3 days	Tue 2/16/16	Thu 2/18/16	0%
Review bids/Suggest Award	3 days	Thu 2/18/16	Mon 2/22/16	0%
Award bids- BOE	4 days	Tue 2/23/16	Fri 2/26/16	0%
Notice of award	4 days	Mon 2/29/16	Thu 3/3/16	0%

### Project Time Line- All Phases (with progress)

#### Glassboro Board of Education

Rehabilitation Projects at Glassboro HS FVHD 4522E

Date: January 18, 2016

For billing month of:	December 2015			
<b>Construction Phase</b>	<b>410 days</b>	<b>Mon 3/7/16</b>	<b>Fri 9/29/17</b>	<b>0%</b>
Notice to proceed	10 days	Mon 3/7/16	Fri 3/18/16	0%
Procurement period	20 days	Mon 3/21/16	Fri 4/15/16	0%
Construction activity- Phase 1A- second shift	45 days	Mon 4/18/16	Fri 6/17/16	0%
Construction activity- Phase 1B- Summer 2016	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction more detail to follow	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction activity- Phase 1C- Fall 2016	65 days	Mon 8/29/16	Fri 11/25/16	0%
Substantial completion- Phase 1	5 days	Mon 11/21/16	Fri 11/25/16	0%
Construction activity- Phase 2 Summer of 2017	50 days	Mon 6/19/17	Fri 8/25/17	0%
Substantial completion- Phase 2	5 days	Mon 8/21/17	Fri 8/25/17	0%
Final project completion	5 days	Mon 9/25/17	Fri 9/29/17	0%

## Project Time Line- All Phases (with progress)

Glassboro Board of Education

Roofing Project at Glassboro IS FVHD 4522G

Date: January 18, 2016

For billing month of:	December 2015			
Task Name	Duration	Start	Finish	% Compl
<b><u>Schematic Design (15% of fee)</u></b>	<b>671 days</b>	<b>Fri 11/30/12</b>	<b>Fri 6/26/15</b>	<b>100%</b>
NJDOE project initiation/initial applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE preparation of resolutions	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE educational submission/ed specs	593 days	Fri 11/30/12	Tue 3/10/15	100%
Base plans- block out	1 day	Fri 11/30/12	Fri 11/30/12	100%
NJDOE schematic level drawings- scope- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE detail applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
Building visits and initial scope development- multiple including MEP, roofing	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope investigation- roofing mfr including warranty data	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope itemization and cost estimating	1 day	Fri 11/30/12	Fri 11/30/12	100%
Develop referendum options and questions- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Completion of NJDOE project cost estimates- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Schematic design review/presentation meetings- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Gather existing drawings for scanning and filing	1 day	Fri 11/30/12	Fri 11/30/12	100%
Project kick-off meeting	1 day	Mon 3/23/15	Mon 3/23/15	100%
Roofing- initial site surveys/visits	41 days	Fri 5/1/15	Fri 6/26/15	100%
Roofing- Warranty investigation/mfr contact	41 days	Fri 5/1/15	Fri 6/26/15	100%



## Project Time Line- All Phases (with progress)

Glassboro Board of Education

Roofing Project at Glassboro IS FVHD 4522G

Date: January 18, 2016

For billing month of:	December 2015			
Task Name	Duration	Start	Finish	% Compl
<b><u>Design Development Phase (20% of fee)</u></b>	<b>65 days</b>	<b>Tue 6/2/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
Roofing- cuts, cores and verifications	45 days	Mon 6/29/15	Fri 8/28/15	100%
Roofing- Roofing system mfr visits/verification	25 days	Mon 6/22/15	Fri 7/24/15	100%
Roofing- work areas and scope delineation	40 days	Mon 6/22/15	Fri 8/14/15	100%
Roofing- base plans	40 days	Mon 6/22/15	Fri 8/14/15	100%
Roofing- 50% completion/scope of work drawings	55 days	Mon 6/15/15	Fri 8/28/15	100%
Set-up sheets	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Coordinated base plans w/MEP	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Prelim outline spec	50 days	Mon 6/22/15	Fri 8/28/15	100%
Develop 100% complete DD drawings	40 days	Mon 7/6/15	Fri 8/28/15	100%
<b>Owner review- DD completion</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
<b>Review 100% completion DD</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at Glassboro IS FVHD 4522G

Date: January 18, 2016

For billing month of:	December 2015			
Task Name	Duration	Start	Finish	% Compl
<b>Construction Document Phase (40% of fee)</b>	<b>87 days</b>	<b>Tue 9/1/15</b>	<b>Wed 12/30/15</b>	<b>99%</b>
Construction drawings start (DD completion MP)	9 days	Tue 9/1/15	Fri 9/11/15	100%
Construction Drawings- 20% completion	15 days	Mon 9/7/15	Fri 9/25/15	100%
Construction drawings- 50% completion	10 days	Mon 10/19/15	Fri 10/30/15	100%
CM- Completion review 50%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Asbestos- Initial coordination/drawings	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 75% completion	10 days	Mon 11/16/15	Fri 11/27/15	100%
CM- Completion review 75%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 100% completion	13 days	Mon 12/14/15	Wed 12/30/15	100%
CM- Completion review- 100%	13 days	Mon 12/14/15	Wed 12/30/15	100%
Specs- Develop general req initial draft	20 days	Tue 9/1/15	Mon 9/28/15	99%
Specs/PM-Front end draft review- attorney	17 days	Thu 10/1/15	Fri 10/23/15	50%
Specs/CM- Front end draft review- CM	17 days	Thu 10/1/15	Fri 10/23/15	100%
Specs- Phasing/milestones/work req./staging- CM	10 days	Mon 11/16/15	Fri 11/27/15	90%
Specs- Coordinate bid packages/contracts	13 days	Mon 12/14/15	Wed 12/30/15	100%
Specs- Technical sections- Arch	45 days	Mon 10/19/15	Fri 12/18/15	95%
Specs- Final Review- Arch/CM/Owner	8 days	Mon 12/21/15	Wed 12/30/15	95%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at Glassboro IS FVHD 4522G

Date: January 18, 2016

For billing month of:		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b>Bidding/Negotiation Phase</b>	<b>44 days</b>	<b>Mon 1/4/16</b>	<b>Thu 3/3/16</b>	<b>25%</b>
Construction drawings- Plan review/bidding	10 days	Mon 1/4/16	Fri 1/15/16	99%
Final bid package- Check	10 days	Mon 1/4/16	Fri 1/15/16	95%
Preparation of advertisements	3 days	Mon 1/4/16	Wed 1/6/16	50%
Advertise for bids	3 days	Thu 1/7/16	Mon 1/11/16	0%
Pre-construction meeting	10 days	Mon 1/18/16	Fri 1/29/16	0
Open bids	3 days	Tue 2/16/16	Thu 2/18/16	0%
Review bids/Suggest Award	3 days	Thu 2/18/16	Mon 2/22/16	0%
Award bids- BOE	4 days	Tue 2/23/16	Fri 2/26/16	0%
Notice of award	4 days	Mon 2/29/16	Thu 3/3/16	0%

**Project Time Line- All Phases (with progress)**

**Glassboro Board of Education**

Roofing Project at Glassboro IS FVHD 4522G

Date: January 18, 2016

For billing month of:		December 2015		
Task Name	Duration	Start	Finish	% Compl
<b>Construction Phase</b>	<b>410 days</b>	<b>Mon 3/7/16</b>	<b>Fri 9/29/17</b>	<b>0%</b>
Notice to proceed	10 days	Mon 3/7/16	Fri 3/18/16	0%
Procurement period	20 days	Mon 3/21/16	Fri 4/15/16	0%
Construction activity-Summer 2016	50 days	Mon 6/20/16	Fri 8/26/16	0%
Substantial completion	5 days	8/21/2016	Fri 8/26/16	0%
Final project completion	5 days		Fri 9/30/16	0%

## **Project Time Line- All Phases (with progress)**

### **Glassboro Board of Education**

Roofing Project at Thomas Bowe ES FVHD 4522H

Date: January 18, 2016

For billing month of:	December 2015			
<b><u>Schematic Design (15% of fee)</u></b>	<b>671 days</b>	<b>Fri 11/30/12</b>	<b>Fri 6/26/15</b>	<b>100%</b>
NJDOE project initiation/initial applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE preparation of resolutions	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE educational submission/ed specs	593 days	Fri 11/30/12	Tue 3/10/15	100%
Base plans- block out	1 day	Fri 11/30/12	Fri 11/30/12	100%
NJDOE schematic level drawings- scope- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE detail applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
Building visits and initial scope development- multiple including MEP, roofing	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope investigation- roofing mfr including warranty data	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope itemization and cost estimating	1 day	Fri 11/30/12	Fri 11/30/12	100%
Develop referendum options and questions- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Completion of NJDOE project cost estimates- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Schematic design review/presentation meetings- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Gather existing drawings for scanning and filing	1 day	Fri 11/30/12	Fri 11/30/12	100%
Project kick-off meeting	1 day	Mon 3/23/15	Mon 3/23/15	100%
Roofing- initial site surveys/visits	41 days	Fri 5/1/15	Fri 6/26/15	100%
Roofing- Warranty investigation/mfr contact	41 days	Fri 5/1/15	Fri 6/26/15	100%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at Thomas Bowe ES FVHD 4522H

Date: January 18, 2016

For billing month of:	December 2015			
<u>Design Development Phase (20% of fee)</u>	65 days	Tue 6/2/15	Mon 8/31/15	100%
Roofing- cuts, cores and verifications	45 days	Mon 6/29/15	Fri 8/28/15	100%
Roofing- develop emergent scope/proposals	25 days	Mon 6/22/15	Fri 7/24/15	100%
Roofing- Roofing system mfr visits/verification	25 days	Mon 6/22/15	Fri 7/24/15	100%
Roofing- work areas and scope delineation	40 days	Mon 6/22/15	Fri 8/14/15	100%
Roofing- base plans	40 days	Mon 6/22/15	Fri 8/14/15	100%
Roofing- 50% completion/scope of work drawings	55 days	Mon 6/15/15	Fri 8/28/15	100%
Set-up sheets	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Coordinated base plans w/MEP	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Prelim outline spec	50 days	Mon 6/22/15	Fri 8/28/15	100%
Develop 100% complete DD drawings	40 days	Mon 7/6/15	Fri 8/28/15	100%
Owner review- DD completion	11 days	Mon 8/17/15	Mon 8/31/15	100%
Review 100% completion DD	11 days	Mon 8/17/15	Mon 8/31/15	100%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at Thomas Bowe ES FVHD 4522H

Date: January 18, 2016

For billing month of:	December 2015			
<b>Construction Document Phase (40% of fee)</b>	<b>87 days</b>	<b>Tue 9/1/15</b>	<b>Wed 12/30/15</b>	<b>99%</b>
Construction drawings start (DD completion MP)	9 days	Tue 9/1/15	Fri 9/11/15	100%
Construction Drawings- 20% completion	15 days	Mon 9/7/15	Fri 9/25/15	100%
Construction drawings- 50% completion	10 days	Mon 10/19/15	Fri 10/30/15	100%
CM- Completion review 50%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Asbestos- Initial coordination/drawings	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 75% completion	10 days	Mon 11/16/15	Fri 11/27/15	100%
CM- Completion review 75%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 100% completion	13 days	Mon 12/14/15	Wed 12/30/15	100%
CM- Completion review- 100%	13 days	Mon 12/14/15	Wed 12/30/15	100%
Specs- Develop general req initial draft	20 days	Tue 9/1/15	Mon 9/28/15	99%
Specs/PM-Front end draft review- attorney	17 days	Thu 10/1/15	Fri 10/23/15	50%
Specs/CM- Front end draft review- CM	17 days	Thu 10/1/15	Fri 10/23/15	100%
Specs- Phasing/milestones/work req./staging- CM	10 days	Mon 11/16/15	Fri 11/27/15	90%
Specs- Coordinate bid packages/contracts	13 days	Mon 12/14/15	Wed 12/30/15	100%
Specs- Technical sections- Arch	45 days	Mon 10/19/15	Fri 12/18/15	95%
Specs- Final Review- Arch/CM/Owner	8 days	Mon 12/21/15	Wed 12/30/15	95%

**Project Time Line- All Phases (with progress)**

**Glassboro Board of Education**

Roofing Project at Thomas Bowe ES FVHD 4522H

Date: January 18, 2016

For billing month of:	December 2015			
<b>Bidding/Negotiation Phase</b>	<b>44 days</b>	<b>Mon 1/4/16</b>	<b>Thu 3/3/16</b>	<b>25%</b>
Construction drawings- Plan review/bidding	10 days	Mon 1/4/16	Fri 1/15/16	99%
Final bid package- Check	10 days	Mon 1/4/16	Fri 1/15/16	95%
Preparation of advertisements	3 days	Mon 1/4/16	Wed 1/6/16	50%
Advertise for bids	3 days	Thu 1/7/16	Mon 1/11/16	0%
Pre-construction meeting	10 days	Mon 1/18/16	Fri 1/29/16	0
Open bids	3 days	Tue 2/16/16	Thu 2/18/16	0%
Review bids/Suggest Award	3 days	Thu 2/18/16	Mon 2/22/16	0%
Award bids- BOE	4 days	Tue 2/23/16	Fri 2/26/16	0%
Notice of award	4 days	Mon 2/29/16	Thu 3/3/16	0%



**Project Time Line- All Phases (with progress)**

**Glassboro Board of Education**

Roofing Project at Thomas Bowe ES FVHD 4522H

Date: January 18, 2016

For billing month of:	December 2015			
<b>Construction Phase</b>	<b>410 days</b>	<b>Mon 3/7/16</b>	<b>Fri 9/29/17</b>	<b>0%</b>
Notice to proceed	10 days	Mon 3/7/16	Fri 3/18/16	0%
Procurement period	20 days	Mon 3/21/16	Fri 4/15/16	0%
Construction activity-Summer 2016	50 days	Mon 6/20/16	Fri 8/26/16	0%
Substantial completion	5 days	8/21/2016	Fri 8/26/16	0%
Final project completion	5 days		Fri 9/30/16	0%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at Bullock ES FVHD 45221

Date: January 18, 2016

For billing month of:	December 2015			
<b>Schematic Design (15% of fee)</b>	<b>671 days</b>	<b>Fri 11/30/12</b>	<b>Fri 6/26/15</b>	<b>100%</b>
NJDOE project initiation/initial applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE preparation of resolutions	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE educational submission/ed specs	593 days	Fri 11/30/12	Tue 3/10/15	100%
Base plans- block out	1 day	Fri 11/30/12	Fri 11/30/12	100%
NJDOE schematic level drawings- scope- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE detail applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
Building visits and initial scope development- multiple including MEP, roofing	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope investigation- roofing mfr including warranty data	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope itemization and cost estimating	1 day	Fri 11/30/12	Fri 11/30/12	100%
Develop referendum options and questions- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Completion of NJDOE project cost estimates- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Schematic design review/presentation meetings- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Gather existing drawings for scanning and filing	1 day	Fri 11/30/12	Fri 11/30/12	100%
Project kick-off meeting	1 day	Mon 3/23/15	Mon 3/23/15	100%
Roofing- initial site surveys/visits	41 days	Fri 5/1/15	Fri 6/26/15	100%
Roofing- Warranty investigation/mfr contact	41 days	Fri 5/1/15	Fri 6/26/15	100%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at Bullock ES FVHD 45221

Date: January 18, 2016

For billing month of:	December 2015			
<u>Design Development Phase (20% of fee)</u>	65 days	Tue 6/2/15	Mon 8/31/15	100%
Roofing- cuts, cores and verifications	45 days	Mon 6/29/15	Fri 8/28/15	100%
Roofing- Roofing system mfr visits/verification	25 days	Mon 6/22/15	Fri 7/24/15	100%
Roofing- work areas and scope delineation	40 days	Mon 6/22/15	Fri 8/14/15	100%
Roofing- base plans	40 days	Mon 6/22/15	Fri 8/14/15	100%
Roofing- 50% completion/scope of work drawings	55 days	Mon 6/15/15	Fri 8/28/15	100%
Set-up sheets	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Coordinated base plans w/MEP	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Prelim outline spec	50 days	Mon 6/22/15	Fri 8/28/15	100%
Develop 100% complete DD drawings	40 days	Mon 7/6/15	Fri 8/28/15	100%
<b>Owner review- DD completion</b>	11 days	Mon 8/17/15	Mon 8/31/15	100%
<b>Review 100% completion DD</b>	11 days	Mon 8/17/15	Mon 8/31/15	100%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at Bullock ES FVHD 45221

Date: January 18, 2016

For billing month of:	December 2015			
<b>Construction Document Phase (40% of fee)</b>	<b>87 days</b>	<b>Tue 9/1/15</b>	<b>Wed 12/30/15</b>	<b>99%</b>
Construction drawings start (DD completion MP)	9 days	Tue 9/1/15	Fri 9/11/15	100%
Construction Drawings- 20% completion	15 days	Mon 9/7/15	Fri 9/25/15	100%
Construction drawings- 50% completion	10 days	Mon 10/19/15	Fri 10/30/15	100%
CM- Completion review 50%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Asbestos- Initial coordination/drawings	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 75% completion	10 days	Mon 11/16/15	Fri 11/27/15	100%
CM- Completion review 75%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 100% completion	13 days	Mon 12/14/15	Wed 12/30/15	100%
CM- Completion review- 100%	13 days	Mon 12/14/15	Wed 12/30/15	100%
Specs- Develop general req initial draft	20 days	Tue 9/1/15	Mon 9/28/15	99%
Specs/PM-Front end draft review- attorney	17 days	Thu 10/1/15	Fri 10/23/15	50%
Specs/CM- Front end draft review- CM	17 days	Thu 10/1/15	Fri 10/23/15	100%
Specs- Phasing/milestones/work req./staging- CM	10 days	Mon 11/16/15	Fri 11/27/15	90%
Specs- Coordinate bid packages/contracts	13 days	Mon 12/14/15	Wed 12/30/15	100%
Specs- Technical sections- Arch	45 days	Mon 10/19/15	Fri 12/18/15	95%
Specs- Final Review- Arch/CM/Owner	8 days	Mon 12/21/15	Wed 12/30/15	95%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at Bullock ES FVHD 4522I

Date: January 18, 2016

For billing month of:	December 2015			
<b>Bidding/Negotiation Phase</b>	<b>44 days</b>	<b>Mon 1/4/16</b>	<b>Thu 3/3/16</b>	<b>25%</b>
Construction drawings- Plan review/bidding	10 days	Mon 1/4/16	Fri 1/15/16	99%
Final bid package- Check	10 days	Mon 1/4/16	Fri 1/15/16	95%
Preparation of advertisements	3 days	Mon 1/4/16	Wed 1/6/16	50%
Advertise for bids	3 days	Thu 1/7/16	Mon 1/11/16	0%
Pre-construction meeting	10 days	Mon 1/18/16	Fri 1/29/16	0
Open bids	3 days	Tue 2/16/16	Thu 2/18/16	0%
Review bids/Suggest Award	3 days	Thu 2/18/16	Mon 2/22/16	0%
Award bids- BOE	4 days	Tue 2/23/16	Fri 2/26/16	0%
Notice of award	4 days	Mon 2/29/16	Thu 3/3/16	0%

**Project Time Line- All Phases (with progress)**

**Glassboro Board of Education**

Roofing Project at Bullock ES FVHD 45221

Date: January 18, 2016

For billing month of:	December 2015			
Construction Phase	410 days	Mon 3/7/16	Fri 9/29/17	0%
Notice to proceed	10 days	Mon 3/7/16	Fri 3/18/16	0%
Procurement period	20 days	Mon 3/21/16	Fri 4/15/16	0%
Construction activity-Summer 2016	50 days	Mon 6/20/16	Fri 8/26/16	0%
Substantial completion	5 days	8/21/2016	Fri 8/26/16	0%
Final project completion	5 days		Fri 9/30/16	0%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at JH Rodgers ES FVHD 4522J

Date: January 18, 2016

For billing month of:	December 2015			
<b><u>Schematic Design (15% of fee)</u></b>	<b>671 days</b>	<b>Fri 11/30/12</b>	<b>Fri 6/26/15</b>	<b>100%</b>
NJDOE project initiation/initial applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE preparation of resolutions	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE educational submission/ed specs	593 days	Fri 11/30/12	Tue 3/10/15	100%
Base plans- block out	1 day	Fri 11/30/12	Fri 11/30/12	100%
NJDOE schematic level drawings- scope- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE detail applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
Building visits and initial scope development- multiple including MEP, roofing	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope investigation- roofing mfr including warranty data	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope itemization and cost estimating	1 day	Fri 11/30/12	Fri 11/30/12	100%
Develop referendum options and questions- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Completion of NJDOE project cost estimates- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Schematic design review/presentation meetings- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Gather existing drawings for scanning and filing	1 day	Fri 11/30/12	Fri 11/30/12	100%
Project kick-off meeting	1 day	Mon 3/23/15	Mon 3/23/15	100%
Roofing- initial site surveys/visits	41 days	Fri 5/1/15	Fri 6/26/15	100%
Roofing- Warranty investigation/mfr contact	41 days	Fri 5/1/15	Fri 6/26/15	100%



## Project Time Line- All Phases (with progress)

Glassboro Board of Education

Roofing Project at JH Rodgers ES FVHD 4522J

Date: January 18, 2016

For billing month of:	December 2015			
<b><u>Design Development Phase (20% of fee)</u></b>	<b>65 days</b>	<b>Tue 6/2/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
Roofing- cuts, cores and verifications	45 days	Mon 6/29/15	Fri 8/28/15	100%
Roofing- Roofing system mfr visits/verification	25 days	Mon 6/22/15	Fri 7/24/15	100%
Roofing- work areas and scope delineation	40 days	Mon 6/22/15	Fri 8/14/15	100%
Roofing- base plans	40 days	Mon 6/22/15	Fri 8/14/15	100%
Roofing- 50% completion/scope of work drawings	55 days	Mon 6/15/15	Fri 8/28/15	100%
Set-up sheets	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Coordinated base plans w/MEP	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Prelim outline spec	50 days	Mon 6/22/15	Fri 8/28/15	100%
Develop 100% complete DD drawings	40 days	Mon 7/6/15	Fri 8/28/15	100%
<b>Owner review- DD completion</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>
<b>Review 100% completion DD</b>	<b>11 days</b>	<b>Mon 8/17/15</b>	<b>Mon 8/31/15</b>	<b>100%</b>



## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at JH Rodgers ES FVHD 4522J

Date: January 18, 2016

For billing month of:	December 2015			
Construction Document Phase (40% of fee)	87 days	Tue 9/1/15	Wed 12/30/15	99%
Construction drawings start (DD completion MP)	9 days	Tue 9/1/15	Fri 9/11/15	100%
Construction Drawings- 20% completion	15 days	Mon 9/7/15	Fri 9/25/15	100%
Construction drawings- 50% completion	10 days	Mon 10/19/15	Fri 10/30/15	100%
CM- Completion review 50%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Asbestos- Initial coordination/drawings	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 75% completion	10 days	Mon 11/16/15	Fri 11/27/15	100%
CM- Completion review 75%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 100% completion	13 days	Mon 12/14/15	Wed 12/30/15	100%
CM- Completion review- 100%	13 days	Mon 12/14/15	Wed 12/30/15	100%
Specs- Develop general req initial draft	20 days	Tue 9/1/15	Mon 9/28/15	99%
Specs/PM-Front end draft review- attorney	17 days	Thu 10/1/15	Fri 10/23/15	50%
Specs/CM- Front end draft review- CM	17 days	Thu 10/1/15	Fri 10/23/15	100%
Specs- Phasing/milestones/work req./staging- CM	10 days	Mon 11/16/15	Fri 11/27/15	90%
Specs- Coordinate bid packages/contracts	13 days	Mon 12/14/15	Wed 12/30/15	100%
Specs- Technical sections- Arch	45 days	Mon 10/19/15	Fri 12/18/15	95%
Specs- Final Review- Arch/CM/Owner	8 days	Mon 12/21/15	Wed 12/30/15	95%



## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at JH Rodgers ES FVHD 4522J

Date: January 18, 2016

For billing month of:	December 2015			
<b>Bidding/Negotiation Phase</b>	<b>44 days</b>	<b>Mon 1/4/16</b>	<b>Thu 3/3/16</b>	<b>25%</b>
Construction drawings- Plan review/bidding	10 days	Mon 1/4/16	Fri 1/15/16	99%
Final bid package- Check	10 days	Mon 1/4/16	Fri 1/15/16	95%
Preparation of advertisements	3 days	Mon 1/4/16	Wed 1/6/16	50%
Advertise for bids	3 days	Thu 1/7/16	Mon 1/11/16	0%
Pre-construction meeting	10 days	Mon 1/18/16	Fri 1/29/16	0
Open bids	3 days	Tue 2/16/16	Thu 2/18/16	0%
Review bids/Suggest Award	3 days	Thu 2/18/16	Mon 2/22/16	0%
Award bids- BOE	4 days	Tue 2/23/16	Fri 2/26/16	0%
Notice of award	4 days	Mon 2/29/16	Thu 3/3/16	0%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Roofing Project at JH Rodgers ES FVHD 4522J

Date: January 18, 2016

For billing month of:	December 2015			
Construction Phase	410 days	Mon 3/7/16	Fri 9/29/17	0%
Notice to proceed	10 days	Mon 3/7/16	Fri 3/18/16	0%
Procurement period	20 days	Mon 3/21/16	Fri 4/15/16	0%
Construction activity-Summer 2016	50 days	Mon 6/20/16	Fri 8/26/16	0%
Substantial completion	5 days	8/21/2016	Fri 8/26/16	0%
Final project completion	5 days		Fri 9/30/16	0%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at Admin Bldg FVHD 4522K

Date: January 18, 2016

For billing month of:	December 2015			
<b>Schematic Design (15% of fee)</b>	<b>671 days</b>	<b>Fri 11/30/12</b>	<b>Fri 6/26/15</b>	<b>100%</b>
NJDOE project initiation/initial applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE preparation of resolutions	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE educational submission/ed specs	593 days	Fri 11/30/12	Tue 3/10/15	100%
Base plans- block out	1 day	Fri 11/30/12	Fri 11/30/12	100%
NJDOE schematic level drawings- scope- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
NJDOE detail applications- multiple	593 days	Fri 11/30/12	Tue 3/10/15	100%
Building visits and initial scope development- multiple including MEP, roofing	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope investigation- roofing mfr including warranty data	593 days	Fri 11/30/12	Tue 3/10/15	100%
Scope itemization and cost estimating	1 day	Fri 11/30/12	Fri 11/30/12	100%
Develop referendum options and questions- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Completion of NJDOE project cost estimates- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Schematic design review/presentation meetings- multiple	1 day	Fri 11/30/12	Fri 11/30/12	100%
Gather existing drawings for scanning and filing	1 day	Fri 11/30/12	Fri 11/30/12	100%
Project kick-off meeting	1 day	Mon 3/23/15	Mon 3/23/15	100%
Clock/PA initial meeting G Weeks	1 day	Thu 4/16/15	Thu 4/16/15	100%
Clock/PA initial meeting G Weeks/vendor	1 day	Tue 4/21/15	Tue 4/21/15	100%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at Admin Bldg FVHD 4522K

Date: January 18, 2016

For billing month of:	December 2015			
<u>Design Development Phase (20% of fee)</u>	65 days	Tue 6/2/15	Mon 8/31/15	100%
Clock/PA detail review meeting G Weeks/Vendor	12 days	Mon 6/15/15	Tue 6/30/15	100%
Clock/PA scope review drawing	1 day	Tue 6/2/15	Tue 6/2/15	100%
Security/video initial meeting G Weeks	23 days	Wed 7/1/15	Fri 7/31/15	100%
Security/video initial meeting G Weeks/vendor	33 days	Wed 7/1/15	Fri 8/14/15	100%
Security/video detail review meeting G Weeks/Vendor	20 days	Mon 8/3/15	Fri 8/28/15	98%
Security/video scope review drawing	20 days	Mon 8/3/15	Fri 8/28/15	100%
MEP: Project initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
MEP: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: Detail system reviews	35 days	Mon 6/29/15	Fri 8/14/15	100%
MEP: System selections and verification	21 days	Sat 8/1/15	Fri 8/28/15	100%
Arch: Initial walk-through and review	10 days	Mon 6/22/15	Fri 7/3/15	100%
Arch: Site visits and verifications	35 days	Mon 6/29/15	Fri 8/14/15	100%
Arch: Detail area surveys as needed (work areas)	30 days	Mon 7/20/15	Fri 8/28/15	100%
Arch: Base plans with work areas (cartoon)	20 days	Mon 7/6/15	Fri 7/31/15	100%
Arch: Demolition/renov work delineation	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Set-up sheets	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Field data, tag notes and details	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Coordinated base plans w/MEP	50 days	Mon 6/22/15	Fri 8/28/15	100%
Arch: Prelim outline spec all disciplines	50 days	Mon 6/22/15	Fri 8/28/15	100%
Develop 100% complete DD drawings	40 days	Mon 7/6/15	Fri 8/28/15	100%
<b>Owner review- DD completion</b>	11 days	Mon 8/17/15	Mon 8/31/15	100%
<b>Review 100% completion DD</b>	11 days	Mon 8/17/15	Mon 8/31/15	100%

## Project Time Line- All Phases (with progress)

### Glassboro Board of Education

Rehabilitation Projects at Admin Bldg FVHD 4522K

Date: January 18, 2016

For billing month of:	December 2015			
Construction Document Phase (40% of fee)	87 days	Tue 9/1/15	Wed 12/30/15	99%
Construction drawings start (DD completion MP)	9 days	Tue 9/1/15	Fri 9/11/15	100%
Clock/PA final drawing for permits	13 days	Wed 7/1/15	Fri 7/17/15	100%
Security/video final drawings for permits	20 days	Tue 9/1/15	Mon 9/28/15	99%
Construction Drawings- 20% completion	15 days	Mon 9/7/15	Fri 9/25/15	100%
Construction drawings- 50% completion	10 days	Mon 10/19/15	Fri 10/30/15	100%
CM- Completion review 50%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Asbestos- Initial coordination/drawings	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 75% completion	10 days	Mon 11/16/15	Fri 11/27/15	100%
CM- Completion review 75%	10 days	Mon 11/2/15	Fri 11/13/15	100%
Construction drawings- 100% completion	13 days	Mon 12/14/15	Wed 12/30/15	99%
CM- Completion review- 100%	13 days	Mon 12/14/15	Wed 12/30/15	50%
Specs- Develop general req initial draft	20 days	Tue 9/1/15	Mon 9/28/15	100%
Specs/PM-Front end draft review- attorney	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs/CM- Front end draft review- CM	17 days	Thu 10/1/15	Fri 10/23/15	90%
Specs- Phasing/milestones/work req./staging- CM	10 days	Mon 11/16/15	Fri 11/27/15	90%
Specs- Coordinate bid packages/contracts	13 days	Mon 12/14/15	Wed 12/30/15	90%
Specs- Technical sections- Arch	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Technical sections- MEP	45 days	Mon 10/19/15	Fri 12/18/15	99%
Specs- Final Review- Arch/CM/Owner	8 days	Mon 12/21/15	Wed 12/30/15	95%
Asbestos coordination meeting	17 days	Thu 10/1/15	Fri 10/23/15	100%
Asbestos- Phasing/Work Plan/Specs (Owner Cons)	13 days	Mon 12/14/15	Wed 12/30/15	100%

**Project Time Line- All Phases (with progress)**

**Glassboro Board of Education**

Rehabilitation Projects at Admin Bldg FVHD 4522K

Date: January 18, 2016

For billing month of:	December 2015			
<b>Bidding/Negotiation Phase</b>	<b>44 days</b>	<b>Mon 1/4/16</b>	<b>Thu 3/3/16</b>	<b>25%</b>
Construction drawings- Plan review/bidding	10 days	Mon 1/4/16	Fri 1/15/16	95%
Final bid package- Check	10 days	Mon 1/4/16	Fri 1/15/16	50%
Preparation of advertisements	3 days	Mon 1/4/16	Wed 1/6/16	0%
Advertise for bids	3 days	Thu 1/7/16	Mon 1/11/16	0%
Pre-construction meeting	10 days	Mon 1/18/16	Fri 1/29/16	0%
Open bids	3 days	Tue 2/16/16	Thu 2/18/16	0%
Review bids/Suggest Award	3 days	Thu 2/18/16	Mon 2/22/16	0%
Award bids- BOE	4 days	Tue 2/23/16	Fri 2/26/16	0%
Notice of award	4 days	Mon 2/29/16	Thu 3/3/16	0%

### Project Time Line- All Phases (with progress)

#### Glassboro Board of Education

Rehabilitation Projects at Admin Bldg FVHD 4522K

Date: January 18, 2016

For billing month of:	December 2015			
<b>Construction Phase</b>	<b>410 days</b>	<b>Mon 3/7/16</b>	<b>Fri 9/29/17</b>	<b>0%</b>
Notice to proceed	10 days	Mon 3/7/16	Fri 3/18/16	0%
Procurement period	20 days	Mon 3/21/16	Fri 4/15/16	0%
Construction activity- Phase 1A- second shift	45 days	Mon 4/18/16	Fri 6/17/16	0%
Construction activity- Phase 1B- Summer 2016	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction more detail to follow	50 days	Mon 6/20/16	Fri 8/26/16	0%
Construction activity- Phase 1C- Fall 2016	65 days	Mon 8/29/16	Fri 11/25/16	0%
Substantial completion- Phase 1	5 days	Mon 11/21/16	Fri 11/25/16	0%
Construction activity- Phase 2 Summer of 2017	50 days	Mon 6/19/17	Fri 8/25/17	0%
Substantial completion- Phase 2	5 days	Mon 8/21/17	Fri 8/25/17	0%
Final project completion	5 days	Mon 9/25/17	Fri 9/29/17	0%