

GLASSBORO PUBLIC SCHOOLS

DISTRICT PROJECT UPDATE

APRIL 2023

District Wide Projects

High School

- New sinks for Home Economics have been ordered and are waiting for delivery in February. Ship date is now 2/17/2023. **Delivered, need to gather some information to install them, size of drain lines, and grease trap.**
- Issue with smoking in boy's bathroom, looking into vape detectors, also re mapping to show proper location of bathroom on fire panel. Working with Franklin Alarm for HALO vape detectors as well as Chuck.
- New container ordered for the athletic program, softball, and baseball storage as well as soccer and field hockey to use for their equipment. **delivered**
- New baseball and softball backstops to be installed during spring break. **Finished**

Bowe

- Two rooftops at Bowe under the emergency purchase, we have been notified they are delayed delivery is mid to late March. Core Mechanical on roof doing demo for the old units. Two new units will be placed on Monday the 10th and final connections will be finished during the week. **Complete.**
- Lockers installed in the classrooms and other areas still need numbers, and a few other items to finish the job. Will finish during Spring Break. **Still need to do some final work.**
- Punch list and other work started to finish work in the new science labs. **Met with Dan from FVHD and Joe from Kavi to go over punch list and they will be working in Bowe during Spring Break. Still working on some issues**
- Second, pump to be installed during Spring Break. **Finished, no issues all working properly.**
- Ordering new dumpsters for Bowe, Board of Health issues. **Ordered waiting for delivery.**
- **With the installation they found issues with the gas pressure for the new units. It was at 7 inches of water column, which is the minimum for the unit and would drop from there. Working with the architects, the engineers and SJ Gas to get the problem resolved, before the rest of the units come in.**

Bullock

- Pricing new through the wall units for room C15 to replace two old units. NorthEast Mechanical awarded quote, unfortunately the units are 16-18 weeks out as of now. Ship date from manufacturer is 3/7/2023. Units are being installed today and possibly tomorrow 4/5/23. **Complete.**
- Leak in the Art room, we believe due to gutter overflowing in the corner, roofer to come out to look at the gutters causing the issue. USA roofing will look at it this week. PO issued to fix gutter issues and stop walls from being saturated during a rainstorm. **Fixed no water seeping through the walls.**
- Price on replacing Nurse's office old and noisy air handler with Federal money, PO issued to Northeast Mechanical, installation to be during Spring Break. **Complete.**
- Working with Glassboro OEM to update all info for Bullock to be used as a shelter if necessary, working on occupancy and the new generator, for load testing and what else we can add to that circuit to help make it a better place of shelter.

Rodgers

- Rooms A-8, A-9, A-7 New controllers, and valves put into units. A-10 needs to be re-piped to get new valves into the unit. **All done except room A10 due to re piping issues.**
- A-1 low on R22 refrigerant. **Done.**

BEACH

OPS/TRANSPORTATION

DISTRICT WIDE

- rSchooltoday electronic work orders, 1586work orders have been generated and approximately 48 still outstanding, most outstanding are from school heating issues and things needing put together and smaller repairs, work orders coming in daily.
- Working on Bond Referendum met with the public twice now to narrow down bond referendum projects. **The Bond Referendum was finalized with the stakeholders and Administration with 3 questions for the taxpayers and a total of about \$20 million dollars.**
- Working shorthanded, district wide and commend those who have stepped up to make sure we keep moving by helping wherever needed.
- A new 2023 F250 4x4 with snowplow has been ordered through a state contract with Winner Ford.
- Fire Inspection handled by Logan Township, we are continuing to fix all issues work with them on a few other issue where PO's will need to be issued to fix some items.

