# GLASSBORO PUBLIC SCHOOLS DISTRICT PROJECT UPDATE

# February 2025

## **District Wide Projects**

## **High School**

Description	Actions	Status
Culinary room Three sink compartment	<ul> <li>FVHD Architects</li> </ul>	Open
needs to be installed, also a grease trap.		
Trane RTU one compressor is bad	<ul> <li>Getting quotes to replace compressor</li> </ul>	Open
LEAD Water Testing	• EDI	Work in
		Progress
AHU Unit in the Aud we had a burst coil.	<ul> <li>Northeast Mechanical</li> </ul>	Open
No water damage to report.	<ul> <li>Found three holes in the</li> </ul>	
	coil and was able to	Completed
	repaired on site.	
A new Ice maker is going to be installed	<ul><li>In house</li></ul>	Completed
Due to the rename of the classrooms, the	<ul> <li>Waiting for a quote from</li> </ul>	Open
BAS system needs to be reprogram with	Bradly-Sciocchetti Inc	
the new classroom number.		
Concession Stand. A pipe burst due to the	<ul> <li>Repairs will done</li> </ul>	Open
cold weather.	inhouse as soon as the	
	weather improves	
Fire Alarm went off in the building	<ul> <li>Fire Department</li> </ul>	Information
	responded	Only
	<ul> <li>Building evacuated</li> </ul>	

#### Bowe

Description	Action	Status
Gym roof is leaking	<ul> <li>Work will be done in-</li> </ul>	Work in
	house	progress
Boys Locker room new roof leak	Work will be done in	Open
	house	
Replace 7 season 4 RTU's	All Coast	Work in
We are still experiencing issues with the		progress
new 7 units, and contractors are actively		
working to resolve the problems.		
LEAD Water testing	• EDI	Completed

ABJ'S Sprinkler during the annual	<ul> <li>ABJ Sprinkler order parts</li> </ul>	Completed
inspection found some deficiency in the		
sprinkler system		
Due to the rename of the classrooms, the	<ul> <li>Waiting for a quote from</li> </ul>	Open
BAS system needs to be reprogram with	Bradly-Sciocchetti Inc	
the new classroom number.		

#### Bullock

Description	Actions	Status
December 30, 2024, we lost a heating pump, and the pump was still running but the pump seal went and causing lock of flow to one wing due to the stream weather 11 frozen coils. Units are 30 years old. Recommendation replace the eleven	<ul> <li>John Verderama &amp; Sons, Inc</li> <li>Heat pump went out for overhaul</li> </ul>	Open
units.  Wheelchair ramp in the back of the school	Waiting for quotes	Open
needs to be repaired.	• Waiting for quotes	<b>O P O</b>
LEAD Water Testing	• EDI	Completed
On January 23, 2025, both boilers went down, and we lost another coil in room	<ul> <li>Northeast Mehanical boilers are ok.</li> </ul>	Completed
B36. We were able to get one boiler running, but had to call for service for the second one. The technician found a faulty electrolyte.	<ul> <li>Waiting for a Quote to replace coil.</li> </ul>	Open
-	•	
Due to the rename of the classrooms, the BAS system needs to be reprogram with the new classroom number.	Waiting for a quote from Bradly-Sciocchetti Inc	Open

## Rodgers

Description	Actions	Status
Gym floor will be replaced	Contractor	Completed
Cafeteria Unit 1 needs new compressor	Waiting for quote	Open
Cafeteria Unit 2 needs to be replaced	Waiting for quote	Open
Cafeteria unit 3 has a freon leak	Waiting for quote	Open
On November 20, a broken coil was identified in room A4. The water leak was minimized thanks to the quick response of our housekeeper. This coil had been replaced in March and was still under warranty. Northeast Mechanical returned to repair the coil.	Northeast     Mechanical	Completed
LEAD Water testing	• EDI	Completed
Main School Office Unit needs a new compressor.	Waiting for a new quote	Open
On November 20, a second broken coil was discovered in room A15. Fortunately, there was no water damage due to the quick response of our housekeeper. We attempted to repair the coil in place, but there were too many holes, making it beyond repair.	<ul> <li>John Verderama &amp; Sons, Inc</li> <li>Coil has been ordered 6 to 8 weeks lead time</li> </ul>	Work in Progress
Due to the rename of the classrooms, the BAS system needs to be reprogrammed with the new classroom number.	Waiting for a quote from Bradly-Sciocchetti Inc	Open
On December 11, 2024 another broken coil room A13	<ul> <li>John Verderama &amp; Son Inc.</li> <li>Coil has been order 6 to 8 weeks lead time</li> <li>ordered</li> </ul>	Work in progress
IT Closet HVAC broken.	<ul><li>John Verderama &amp; Son Inc.</li><li>ordered</li></ul>	Work in progress
Roof leak school main office by the copier machine	Repaired was done in house by Jose	Completed

Description	Action	Status
LEAD Water testing	• EDI	Completed

## **Ops/Transportation**

Description	Action	Status
Recommended purchasing more cameras for	•	Work in
the far end of the bus yard and maintenance		progress
garage for better coverage.		
LEAD Water Testing	• EDI	Completed

## **District Wide**

Description	Status
<ul> <li>Total Work orders 2245, Open 20 as of 1/9/202</li> </ul>	25 Information only