# GLASSBORO PUBLIC SCHOOLS DISTRICT PROJECT UPDATE

April 2025

## **District Wide Projects**

## **High School**

Description	Actions	Status
Culinary room Three sink compartment	<ul> <li>FVHD Architects</li> </ul>	Open
needs to be installed, also a grease trap.		
Trane RTU one compressor is bad	<ul> <li>Getting quotes to replace compressor</li> </ul>	Open
Due to the rename of the classrooms, the BAS system needs to be reprogram with the new classroom number.	Waiting for a quote from Bradly-Sciocchetti Inc	Completed
Concession Stand. A pipe burst due to the	<ul> <li>Repairs will done</li> </ul>	Work in
cold weather.	inhouse as soon as the weather improves	progress
Tennis Court	<ul> <li>2/17/2025 Windscreen and Fence Damage due to high winds</li> <li>New windscreen has been ordered</li> </ul>	Open
Tennis Court	3/5/25 Fence damage due to inclement weather	Open

#### **Bowe**

Description	Action	Status
Gym roof is leaking	<ul> <li>Work will be done in-</li> </ul>	Work in
	house	progress
Boys Locker room new roof leak	Work will be done in	Open
Davidson 7 and an ADTIUs	house	) A /
Replace 7 season 4 RTU's	All Coast	Work in
We are still experiencing issues with the		progress
new 7 units, and contractors are actively		
working to resolve the problems.		
New roof leak by the main hallway entrance	Work will be done in	Work in
	house	progress
New LED Light fixtures are being installed in	Work is done in house	Work in
the entire School about (975 light fixtures)		progress

Due to the rename of the classrooms, the BAS system needs to be reprogram with the new classroom number.	Waiting for a quote from Bradly-Sciocchetti Inc	Completed
Roof leak	<ul> <li>Roof drain</li> <li>Glassboro Sewer &amp;         Water Department help         to investigate the cause         of the roof drains.</li> </ul>	Completed

## Bullock

Description	Actions	Status
December 30, 2024, we lost a heating	Northeast Mechanical	Open
pump, and the pump was still running but	<ul> <li>The coils has been</li> </ul>	
the pump seal went and causing lock of	ordered	
flow to one wing due to the stream		
weather 11 frozen coils. Units are 30 years		
old. Recommendation replace the eleven		
units.		
Wheelchair ramp in the back of the school	<ul> <li>Waiting for quotes</li> </ul>	Open
needs to be repaired.		
On January 23, 2025, both boilers went	<ul> <li>Northeast Mehanical</li> </ul>	Completed
down, and we lost another coil in room	boilers are ok.	
B36. We were able to get one boiler	<ul> <li>Waiting for a Quote to</li> </ul>	Open
running, but had to call for service for the	replace coil.	
second one. The technician found a faulty		
electrolyte.		
Due to the rename of the classrooms, the	Waiting for a quote from	Completed
BAS system needs to be reprogram with	Bradly-Sciocchetti Inc	
the new classroom number.		

## Rodgers

Description	Actions	Status
Cafeteria Unit 1 needs new compressor	<ul> <li>Waiting for quote</li> </ul>	Open
Cafeteria Unit 2 needs to be replaced	<ul> <li>Waiting for quote</li> </ul>	Open
Cafeteria unit 3 has a freon leak	<ul> <li>Waiting for quote</li> </ul>	Open

On November 20, a broken coil was identified in room A4. The water leak was minimized thanks to the quick response of our housekeeper. This coil had been replaced in March and was still under warranty. Northeast Mechanical returned to repair the coil.	<ul> <li>Northeast Mechanical</li> </ul>	Completed
Main School Office Unit needs a new compressor.	<ul><li>Waiting for a new quote</li><li>New compressor was ordered</li></ul>	Open
On November 20, a second broken coil was discovered in room A15. Fortunately, there was no water damage due to the quick response of our housekeeper. We attempted to repair the coil in place, but there were too many holes, making it beyond repair.	<ul> <li>John Verderama &amp; Sons, Inc</li> <li>Coil has been ordered 6 to 8 weeks lead time</li> </ul>	Work in Progress
Due to the rename of the classrooms, the BAS system needs to be reprogrammed with the new classroom number.	<ul> <li>Waiting for a quote from Bradly- Sciocchetti Inc</li> </ul>	Completed
On December 11, 2024 another broken coil room A13	<ul> <li>John Verderama &amp; Son Inc.</li> <li>Coil has been order 6 to 8 weeks lead time</li> </ul>	Work in progress
IT Closet HVAC broken.	<ul><li>John Verderama &amp; Son Inc.</li><li>ordered</li></ul>	Work in progress

#### Beach

Description	Action	Status
	•	

## Ops/Transportation

Description	Action	Status
Recommended purchasing more cameras for	•	open
the far end of the bus yard and maintenance		
garage for better coverage.		

#### **District Wide**

Description	Status
<ul> <li>Total Work orders 2383, Open 30 as of 4/9/2025</li> </ul>	Information only