GLASSBORO PUBLIC SCHOOLS DISTRICT PROJECT UPDATE

August 2025

District Wide Projects

High School

Description	Actions	Status
Culinary room Three sink compartments	 FVHD Architects 	Work in
need to be installed, also a grease trap.		progress
Trane RTU one compressor is bad	 Getting quotes to replace compressor 	Open
Football Stadium. New Scoreboard was	Vendor	Completed
installed.		
Runing a new electrical outlet 120V for	In-house	Work in
the new scoreboard at the football		progress
stadium.		
New IT Classroom Adding more electrical	Will be done in house	Work in
outlets.		progress

Bowe

Description	Action	Status
Boys Locker room new roof leak	Work will be done in	Completed
	house	
Replace 7 season 4 RTU's	All Coast	Work in
We are still experiencing issues with the		progress
new 7 units, and contractors are actively		
working to resolve the problems.		
The frame of Door #2 in the top left-hand	Make a temporary repair	Open
corner is broken.	and getting estimates.	
New LED Light fixtures are being installed in	 All classrooms, hallways 	Completed
the entire School about (975 light fixtures)	and office light fixture are	
	completed.	
	 Working on the outside 	
	lights	

Bullock

Description	Actions	Status
December 30, 2024, we lost a heating	Northeast Mechanical	Work in
pump, and the pump was still running but		progress

the pump seal went and causing lock of flow to one wing due to the stream weather 11 frozen coils. Units are 30 years old. Recommendation replace the eleven units.	 Six coils has been replaced. An additional four coils will be replaced once school is out 	
Wheelchair ramp in the back of the school	 Waiting for quotes 	Open
needs to be repaired.		
On January 23, 2025, both boilers went	 Northeast Mehanical 	Completed
down, and we lost another coil in room	boilers are ok.	
B36. We were able to get one boiler	 Waiting for a Quote to 	Open
running, but had to call for service for the	replace coil.	
second one. The technician found a faulty		
electrolyte.		

Rodgers

Description	Actions	Status
Cafeteria Unit 1 needs new compressor	 Waiting for quote 	Open
Cafeteria Unit 2 needs to be replaced	 Waiting for quote 	Open
	•	
On November 20, a second broken coil was discovered in room A15. Fortunately, there was no water damage due to the quick response of our housekeeper. We attempted to repair the coil in place, but there were too many holes, making it beyond repair.	 John Verderama & Sons, Inc Coil has been ordered 6 to 8 weeks lead time 	Work in Progress
On December 11, 2024 another broken coil room A13	 John Verderama & Son Inc. Coil has been order 6 to 8 weeks lead time 	Work in progress
IT Closet HVAC broken.	 Repaired will be done in house 	Work in progress

Beach

Description	Action	Status
New LED Light fixtures are being installed in	 Work will done in 	Work in
the entire Beach Building	house	progress

Ops/Transportation

Description	Action	Status
Recommended purchasing more cameras for	 Cat6 cable was run in 	Work in
the far end of the bus yard and maintenance	house.	progress
garage for better coverage.		

District Wide

Description	Status
 Total Work orders 2580, Open 20 as of 7/14/2025 	Information only