GLASSBORO PUBLIC SCHOOLS

DISTRICT PROJECT UPDATE

September 2025

District Wide Projects

High School

Description	Actions	Status
Culinary room Three sink compartments	 FVHD Architects 	Completed
need to be installed, also a grease trap.		
Trane RTU one compressor is bad	 Getting quotes to replace compressor 	Open
Runing a new electrical outlet 120V for the new scoreboard at the football stadium.	• In-house	Completed
New IT Classroom Adding more electrical outlets.	Will be done in house	Completed

Bowe

Description	Action	Status
Replace 7 season 4 RTU's	All Coast	Completed.
We are still experiencing issues with the		
new 7 units, and contractors are actively		
working to resolve the problems.		
The frame of Door #2 in the top left-hand	 Make a temporary repair 	Open
corner is broken.	and getting estimates.	
New roof leak boys locker room	In-house	Open

Bullock

Description	Actions	Status
December 30, 2024, we lost a heating	 Northeast Mechanical 	Work in
pump, and the pump was still running but	 Six coils has been 	progress
the pump seal went and causing lock of	replaced.	
flow to one wing due to the stream	 An additional four coils 	
weather 11 frozen coils. Units are 30 years	will be replaced once	
old. Recommendation replace the eleven	school is out	
units.		
Wheelchair ramp in the back of the school	 Waiting for quotes 	Open
needs to be repaired.		

On January 23, 2025, both boilers went	 Northeast Mehanical 	Completed
down, and we lost another coil in room B36. We were able to get one boiler	boilers are ok.Waiting for a Quote to	Open
running, but had to call for service for the	replace coil.	
second one. The technician found a faulty		
electrolyte.		

Rodgers

Description	Actions	Status
Cafeteria Unit 1 needs new compressor	 Waiting for quote 	Open
Cafeteria Unit 2 needs to be replaced	 Waiting for quote 	Open
	•	
On November 20, a second broken coil was discovered in room A15. Fortunately, there was no water damage due to the quick response of our housekeeper. We attempted to repair the coil in place, but there were too many holes, making it beyond repair.	 John Verderama & Sons, Inc Coil has been ordered 6 to 8 weeks lead time 	Work in Progress
On December 11, 2024 another broken coil room A13	 John Verderama & Son Inc. Coil has been order 6 to 8 weeks lead time 	Work in progress
IT Closet HVAC broken.	 Repaired will be done in house 	Completed

Beach

Description	Action	Status
New LED Light fixtures are being installed in	 Work will done in 	Work in
the entire Beach Building	house	progress

Ops/Transportation

Description	Action	Status
Recommended purchasing more cameras for	 Cat6 cable was run in 	Work in
the far end of the bus yard and maintenance	house .	progress
garage for better coverage.		

District Wide

Description	Status
 Total Work orders 26580, Open30 as of 9/5/2025 	Information only