

GLASSBORO PUBLIC SCHOOLS

DISTRICT PROJECT UPDATE

October 2025

District Wide Projects

High School

Description	Actions	Status
New roof leak	<ul style="list-style-type: none"> In house 	Work in progress
Couple door closer replace	<ul style="list-style-type: none"> JC Magee Locksmith 	In progress

Bowe

Description	Action	Status
Replace 7 season 4 RTU's We are still experiencing issues with the new 7 units, and contractors are actively working to resolve the problems.	<ul style="list-style-type: none"> All Coast 	Completed.
The frame of Door #2 in the top left-hand corner is broken.	<ul style="list-style-type: none"> In house. 	Completed
Couple door closer replace	<ul style="list-style-type: none"> JC Magee Locksmith 	In progress

Bullock

Description	Actions	Status
December 30, 2024, we lost a heating pump, and the pump was still running but the pump seal went and causing lock of flow to one wing due to the stream weather 11 frozen coils. Units are 30 years old. Recommendation replace the eleven units.	<ul style="list-style-type: none"> Northeast Mechanical Six coils has been replaced. An additional four coils will be replaced once school is out 	Work in progress
Wheelchair ramp in the back of the school needs to be repaired.	<ul style="list-style-type: none"> Waiting for quotes 	Open
On January 23, 2025, both boilers went down, and we lost another coil in room B36. We were able to get one boiler running, but had to call for service for the second one. The technician found a faulty electrolyte.	<ul style="list-style-type: none"> Northeast Mechanical boilers are ok. Waiting for a Quote to replace coil. 	Completed Open

Playground Area 60 yards of mulch	<ul style="list-style-type: none"> In house Grounds team 	Work in progress
Couple door closer replace	<ul style="list-style-type: none"> JC Magee Locksmith 	In progress

Rodgers

Description	Actions	Status
Cafeteria Unit 1 needs new compressor	<ul style="list-style-type: none"> Waiting for quote 	Open
Cafeteria Unit 2 needs to be replaced	<ul style="list-style-type: none"> Waiting for quote 	Open
Couple door closer replace	<ul style="list-style-type: none"> JC Magee Locksmith 	In progress
On November 20, a second broken coil was discovered in room A15. Fortunately, there was no water damage due to the quick response of our housekeeper. We attempted to repair the coil in place, but there were too many holes, making it beyond repair.	<ul style="list-style-type: none"> John Verderama & Sons, Inc Coil has been ordered 6 to 8 weeks lead time 	Work in Progress
On December 11, 2024 another broken coil room A13	<ul style="list-style-type: none"> John Verderama & Son Inc. Coil has been order 6 to 8 weeks lead time 	Work in progress
Couple door closer replace	<ul style="list-style-type: none"> JC Magee Locksmith 	In progress

Beach

Description	Action	Status
New LED Light fixtures are being installed in the entire Beach Building	<ul style="list-style-type: none"> Work will done in house 	Work in progress

Ops/Transportation

Description	Action	Status
New LED Light fixtures are being installed in the entire OPS Office and Grounds Shop	Work will done in house	Work in progress
Recommended purchasing more cameras for the far end of the bus yard and maintenance garage for better coverage.	<ul style="list-style-type: none"> Cat6 cable was run in house . 	Work in progress

District Wide

Description	Status
• Total Work orders 2745, Open10 as of 10/5/2025	Information only