

GLASSBORO PUBLIC SCHOOLS

DISTRICT PROJECT UPDATE

February 2026

District Wide Projects

High School

Description	Actions	Status
New roof leak	<ul style="list-style-type: none">In house	Work in progress
New LED light fixtures are being installed throughout the entire parking lot and in several classrooms	<ul style="list-style-type: none">In HouseParking lights and around the building has been updated to LED	Work in progress
DEP of New Jersey please see attachment Violation Year 2009	<ul style="list-style-type: none">Architect FVHD	Open

Bowe

Description	Action	Status
Science lab	<ul style="list-style-type: none">In-housenew electrical outlet ran from the electrical panel to the office.	Work in progress
Potholes	<ul style="list-style-type: none">In houseMonitoring until we have a permanently solution	Work in progress

Bullock

Description	Actions	Status
Classroom B48 Coil Burst.	<ul style="list-style-type: none">Maintenance team was able to fix the broken coil in house	Completed
School Office roof leak	<ul style="list-style-type: none">In house band aid	Open
Main entrance walk way two glass window broke do to snow fall from roof and broke the glasses	<ul style="list-style-type: none">Remove one broken glass.Waiting to get an estimate	Open

Rodgers

Description	Actions	Status
Cafeteria Unit 1 needs new compressor	<ul style="list-style-type: none"> • Waiting for quote 	Open
Cafeteria Unit 2 needs to be replaced	<ul style="list-style-type: none"> • Waiting for quote 	Open
<p>On November 20, a second broken coil was discovered in room A15. Fortunately, there was no water damage due to the quick response of our housekeeper. We attempted to repair the coil in place, but there were too many holes, making it beyond repair.</p> <p>Switch to a new vendor</p>	<ul style="list-style-type: none"> • Northeast Mechanical • Coil has been ordered 6 to 8 weeks lead time 	Completed
<p>On December 11, 2024 another broken coil room A13 switch to a new vendor</p>	<ul style="list-style-type: none"> • Northeast mechanical • Coil has been order 6 to 8 weeks lead time 	Completed
<p>Part of the playground fence needs to be replaced</p>	<ul style="list-style-type: none"> • I house • Getting prices • ordered 	Work in progress
<p>November 24, 2025: An underground heating distribution pipe serving Classrooms B3, B5, B7, and the cafeteria was identified as leaking. The pipe is in a deteriorated condition. The affected heating zone has been isolated from the system to prevent further impact.</p>	<ul style="list-style-type: none"> • Quote • Quote has been approved • Work to start on 1/2/2026 	Completed
<p>School Office copier room roof leak</p>	<ul style="list-style-type: none"> • Due to the Snow • In house band aid 	Open

Beach

Description	Action	Status
	<ul style="list-style-type: none"> • 	

Ops/Transportation

Description	Action	Status
	<ul style="list-style-type: none"> • 	

District Wide

Description	Status
<ul style="list-style-type: none">Once again, I would like to recognize the dedication and commitment of our Facilities Department, along with our District mechanics. They put in countless extra hours shoveling, plowing, and clearing snow from our buses to ensure the safety of our staff and students. Thank you for all that you do to keep everything running smoothly.	Informational only
<ul style="list-style-type: none">Total Work orders this month 50 as of 2/10/2026	Information only