

GLASSBORO PUBLIC SCHOOLS
GLASSBORO, NEW JERSEY

TO: Mark Silverstein

FROM: Scott Henry 

DATE: August 24, 2016

RE: Agenda Item for August 24, 2016

Based on the recommendation of Fraytak, Veisz, Hopkins and Duthie, district architects, recommend the board approve the attached change orders to the Rehabilitation Projects at 6(six) School District Buildings and the Roof Replacement at Glassboro Intermediate School.

Project Name/ Description	Contractor	Original Contract Amount	Change Order	Revised Contract
Rehabilitation Subchapter Asbestos Abatement at Bowe School	Newport Construction	\$14,387,000.00	\$47,020.25	\$14,434,020.25
I.S Roofing I.S. Annex Roof	D.A. Noble	\$415,729.00	\$60,000.00	\$475,729.00



John J. Veisz, AIA, CSBA
William D. Hopkins III, AIA, LEED AP, NCARB
George R. Duthie, AIA, PP
www.fvhdpc.com

August 10, 2016

AUG 23 2016



Mr. Scott Henry, Business Administrator
Glassboro Board of Education
560 Joseph L. Bowe Memorial Blvd.
Glassboro, NJ 08028


Re: Rehabilitation Projects at Six (6) School District Buildings
Glassboro Board of Education
FVHD #4522A-E & K

Dear Mr. Henry:

Enclosed are four copies of Change Order No. 1 in the amount of \$47,020.25 to the Single Overall contract of Newport Construction Management at the referenced project for your signature.

After all copies of the Change Order have been signed, kindly retain one copy for your files and return the remaining copies to our office for further distribution.

Very truly yours,


George R. Duthie Jr., AIA, PP
Principal

jw

Enclosures



John J. Veisz, AIA, CSBA
William D. Hopkins III, AIA, LEED AP, NCARB
George R. Duthie, AIA, PP
www.fvhdpc.com

August 10, 2016

Mr. Charles Romanoli
New Road Construction, Inc.
1876 Greentree Road
Cherry Hill, NJ 08003


Re: Rehabilitation Projects at Six School District Buildings
Glassboro Board of Education
FVHD #4522A-E & K

Gentlemen:

Enclosed are four copies of Change Order No. 1 in the amount of \$47,020.25 to the Single Overall contract of Newport Construction Management at the referenced project for your signature.

After signing please forward to the Glassboro Board of Education along with our enclosed transmittal letter.

Very truly yours,


George R. Duthie Jr., AIA, PP
Principal

jw

Enclosures

cc: Mr. Scott Henry, Glassboro Board of Education

CHANGE ORDER

Original Contract Amount: \$ 14,387,000.00Contract Amount Previous
to this Change Order.....\$ 14,387,000.00This Change Order
Add.....\$ + 47,020.25Revised Contract Amount:..\$ 14,434,020.25Job Rehabilitation Projects at Six (6) School
District Buildings
Glassboro Board of Education
FVHD# 4522A-E & K
Work: Single OverallCHANGE ORDER NO. 1

Date: August 3, 2016

Contractor: Newport Construction Management
5032 Marlton Pike
Pennsauken, NJ 08109In connection with your contract dated March 23, 2016 the following changes are ordered:

THOMAS E. BOWE SCHOOL - FVHD #4522C

Furnish all work as required to perform Subchapter 8 asbestos removal and
abatement at four (4) toilet room ceilings at Bowe School as directed by Owner's
abatement consultant and as shown on the attached contractor's proposal COP-002-
Rev1, dated June 27, 2016.**FOR A TOTAL ADDITION OF \$ + 47,020.25**

Therefore, subject to the conditions of this contract, the Contract Price is

INCREASED FORTY SEVEN THOUSAND TWENTY AND 25/100 DOLLARS (\$47,020.25)

The Contract Time is UNCHANGED

APPROVED:


CONTRACTOR Newport Construction
Management Corporation

Signature of Contractor

Date: 8.8.16

APPROVED:

FRAYTAKVEISZ HOPKINS DUTHIE, P.C.

Date: 8/3/16APPROVED: New Road Construction
CONSTRUCTION MANAGER

Signature of Construction Manager

Date: 8/19/16

APPROVED:

OWNER Glassboro Board of Education

Signature of Owner

Date: _____

Note: Owner's acceptance of this Change Order is contingent upon the Contractor providing evidence of bond increase approval from the Contract Surety.

1998

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

1998-1999

NEWPORT CONSTRUCTION COMPANY

PCO #002 REV1

Newport Construction Management Corp.
5032 Marlton Pike
Pennsauken, New Jersey 08109
Phone: (856) 662-9500
Fax: (856) 662-9511

Project: 0214 - Glassboro Six School Rehab
Various Locations
Glassboro County, New Jersey 08026

Prime Contract Potential Change Order #002 REV1: Sub 8 Asbestos at Bowe

TO:	GLASSBORO BOARD OF EDUCATION 560 Joseph Bowe Blvd Glassboro New Jersey, 08026	FROM:	Newport Construction Corp 5032 Marlton Pike Pennsauken New Jersey, 08109
PCO NUMBER/REVISION:	002 REV1 / 1	CONTRACT:	1 - Glassboro Six School Rehab Prime Contract
REQUEST RECEIVED FROM:	Chuck Romanoli (New Road Construction Management Company)	CREATED BY:	Kevin MacDonald (Newport Construction Corp)
STATUS:	Pending - Proceeding	CREATED DATE:	6/27 /2016
REFERENCE:		PRIME CONTRACT CHANGE ORDER:	None
FIELD CHANGE:	No	CHANGE ORDER REQUEST:	None
LOCATION:		ACCOUNTING METHOD:	Amount Based (G702/G703)
SCHEDULE IMPACT:		PAID IN FULL:	No
		TOTAL AMOUNT:	\$47,020.25

POTENTIAL CHANGE ORDER TITLE: Sub 8 Asbestos at Bowe

CHANGE REASON: Existing Condition

POTENTIAL CHANGE ORDER DESCRIPTION: (The Contract Is Changed As Follows)

Revised on 7/26. This request is only for the actual costs of the work performed, and does not include costs for impact or ripple events to the schedule or other portions of the work. Schedule Impact listed is for the direct duration of the work, and does not include time spent for scope development, permitting, approvals, or clearances. Any overall schedule impact of this work will be determined per review of a project schedule, and will be addressed via a separate request.

Per walkthrough and verbal scope delivered by EDI, we have prepared this PCO for allowance work to perform SubChapter 8 Asbestos removals at Bowe School. Our proposal does not include any costs for impact to the timeline of other work at the building, and is based upon approvals within 3 working days to permit performance of work concurrent with other asbestos work onsite.

ATTACHMENTS:

Newport Construction re Bowe School Revised 6-24-16.doc

#	Cost Code	Description	Type	Amount
1	02-82 10 - Abatement Contract Sub	abatement work per attached proposal	Commitment	\$ 41,500.00
2	26-10 10 - Electrical Contract Sub	electrical work to provide and remove temp panel, additional safety, and temp lighting after abatement, estimated at 1 MCO and \$200 in materials	Commitment	\$ 1,025.00
3	00-10 00 - Solicitation	costs of preparing the change order, based upon 2 hours of PM time	Labor	\$ 200.00
4	01-31 00 - Superintendent	Direct supervision of the work, based upon 1 hour per working day, total of 6 hours	Labor	\$ 460.00
5	01-31 02 - General Contractors Fee	gc fee of 5% upon the work of others	Other	\$ 2,125.25
6	01-31 02 - General Contractors Fee	gc fee of 15% upon our work	Other	\$ 58.00
7	00-61 00 - Bond Forms	bond cost of 2% upon \$45,000.00	Other	\$ 900.00

NEWPORT
CONSTRUCTION
COMPANY

PCO #002 REV1

00-62 00 - Certificates and Other Forms	Insurance costs of 1 1/2% upon cost of \$46,000.00	Other	\$ 690.00
Subtotal:			\$47,020.25
Grand Total:			\$47,020.25



Shade Environmental, LLC

623 Cutler Avenue, Maple Shade, NJ 08052

P: 856-755-0099 | F: 856-482-5879 | christina@shadellc.com | www.shadellc.com

June 24, 2016

Mr. Kevin MacDonald
Newport Construction Corporation
5032 Marlton Pike
Pennsauken, NJ 08109

RE: Bowe School – Four (4) Bathrooms

Shade Environmental is pleased to present the following proposal for asbestos abatement at the above referenced location.

Scope of Work:

- Remove and dispose of 360 SF of asbestos plaster from each of four (4) Bathrooms at the Bowe School as per Subchapter 8 Regulations for an Unoccupied School.

Price: \$41,500.00

-Price is based on the School installing our temporary electric panel which requires 100-amp service.

-Price is based on Environmental Design receiving a variance from the New Jersey Department of Community Affairs for no ceiling poly above the asbestos ceiling.

The above price includes all labor, material and equipment to perform the project. All prevailing federal, EPA, OSHA, State and local regulations will be followed. All work will be performed by EPA certified and licensed State of New Jersey asbestos workers. All asbestos containing material and waste will be disposed in an EPA certified landfill.

The above price includes \$1 million occurrence and \$5 million aggregate comprehensive general liability insurance on an occurrence basis with the ability to name the building owner as additional insured. All insurance coverage is provided by an A+ Superior rated insurance company.



Shade Environmental, LLC

623 Cutler Avenue, Maple Shade, NJ 08052

P: 856-755-0099 | F: 856-482-5879 | christina@shadelle.com | www.shadelle.com

Shade Environmental looks forward to working with you. Should you have any questions, please feel free to call anytime.

Respectfully submitted.

William J. Lynch
Owner

Please note:

This proposal will also serve as a contract. If you would like to proceed in working with Shade Environmental we ask that you sign and return this proposal by email to Christina@shadelle.com or by fax to 856-482-5879. By signing this proposal, you agree to pay the above price in full. Payment terms are Net 30 from date of invoice. A service charge of 4.5% will be added for any credit card payments.

Signature

Date

Print Name and Title

Company Name

PO #



CHANGE ORDER

Original Contract Amount: \$ 14,387,000.00Contract Amount Previous
to this Change Order.....\$ 14,387,000.00

This Change Order

Add.....\$ + 47,020.25Revised Contract Amount:....\$ 14,434,020.25Job Rehabilitation Projects at Six (6) School
District Buildings

Glassboro Board of Education

FVHD# 4522A-E & K

Work: Single Overall

CHANGE ORDER NO. 1

Date: August 3, 2016

Contractor: Newport Construction Management
5032 Marlton Pike
Pennsauken, NJ 08109In connection with your contract dated March 23, 2016 the following changes are ordered:

THOMAS E. BOWE SCHOOL - FVHD #4522C


Furnish all work as required to perform Subchapter 8 asbestos removal and
abatement at four (4) toilet room ceilings at Bowe School as directed by Owner's
abatement consultant and as shown on the attached contractor's proposal COP-002-
Rev1, dated June 27, 2016.**FOR A TOTAL ADDITION OF \$ + 47,020.25**

Therefore, subject to the conditions of this contract, the Contract Price is

INCREASED FORTY SEVEN THOUSAND TWENTY AND 25/100 DOLLARS (\$47,020.25)

The Contract Time is UNCHANGED

APPROVED:


CONTRACTOR Newport Construction
Management Corporation

Signature of Contractor

Date: 8-8-16

APPROVED:

FRAYTAKVEISZ HOPKINS DUTHIE, P.C.

Date: 8/3/16

APPROVED: New Road Construction

CONSTRUCTION MANAGER

Signature of Construction Manager

Date: 8/19/16

APPROVED:

OWNER Glassboro Board of Education

Signature of Owner

Date: _____

Note: Owner's acceptance of this Change Order is contingent upon the Contractor providing evidence of bond increase approval from the Contract Surety.

The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that proper record-keeping is essential for ensuring the integrity of the financial system and for providing a clear audit trail. The document also highlights the need for transparency and accountability in all financial dealings.

In the second part, the focus shifts to the role of the regulatory body in overseeing the financial system. It outlines the various responsibilities of the regulator, including monitoring market activity, enforcing rules, and providing guidance to market participants. The document stresses the importance of a strong and independent regulatory framework to ensure the stability and confidence of the financial system.

The third part of the document addresses the challenges faced by the financial system in the current environment. It discusses the impact of global economic conditions, technological advancements, and changing market dynamics. The document also identifies key areas for improvement and proposes strategies to address these challenges, such as enhancing risk management practices and improving the efficiency of the financial system.

Finally, the document concludes by reiterating the commitment to maintaining a robust and resilient financial system. It expresses confidence in the ability of the regulatory body and market participants to navigate the challenges ahead and to ensure the long-term stability and growth of the financial system.

NEWPORT CONSTRUCTION COMPANY

PCO #002 REV1

Newport Construction Management Corp.
5032 Marlton Pike
Pennsauken, New Jersey 08109
Phone: (856) 662-9500
Fax: (856) 662-9511

Project: 0214 - Glassboro Six School Rehab
Various Locations
Glassboro County, New Jersey 08028

Prime Contract Potential Change Order #002 REV1: Sub 8 Asbestos at Bowe

TO:	GLASSBORO BOARD OF EDUCATION 560 Joseph Bowe Blvd Glassboro New Jersey, 08028	FROM:	Newport Construction Corp 5032 Marlton Pike Pennsauken New Jersey, 08109
PCO NUMBER/REVISION:	002 REV1 / 1	CONTRACT:	1 - Glassboro Six School Rehab Prime Contract
REQUEST RECEIVED FROM:	Chuck Romanoli (New Road Construction Management Company)	CREATED BY:	Kevin MacDonald (Newport Construction Corp)
STATUS:	Pending - Proceeding	CREATED DATE:	6/27 /2016
REFERENCE:		PRIME CONTRACT CHANGE ORDER:	None
FIELD CHANGE:	No	CHANGE ORDER REQUEST:	None
LOCATION:		ACCOUNTING METHOD:	Amount Based (G702/G703)
SCHEDULE IMPACT:		PAID IN FULL:	No
		TOTAL AMOUNT:	\$47,020.25

POTENTIAL CHANGE ORDER TITLE: Sub 8 Asbestos at Bowe

CHANGE REASON: Existing Condition

POTENTIAL CHANGE ORDER DESCRIPTION: (The Contract Is Changed As Follows)

Revised on 7/26. This request is only for the actual costs of the work performed, and does not include costs for impact or ripple events to the schedule or other portions of the work. Schedule Impact listed is for the direct duration of the work, and does not include time spent for scope development, permitting, approvals, or clearances. Any overall schedule impact of this work will be determined per review of a project schedule, and will be addressed via a separate request.

Per walkthrough and verbal scope delivered by EDI, we have prepared this PCO for allowance work to perform SubChapter 8 Asbestos removals at Bowe School. Our proposal does not include any costs for impact to the timeline of other work at the building, and is based upon approvals within 3 working days to permit performance of work concurrent with other asbestos work onsite.

ATTACHMENTS:

Newport Construction re Bowe School Revised 6-24-16.doc


#	Cost Code	Description	Type	Amount
1	02-02 10 - Abatement Contract Sub	abatement work per attached proposal	Commitment	\$ 41,500.00
2	26-10 10 - Electrical Contract Sub	electrical work to provide and remove temp panel, additional safety, and temp lighting after abatement, estimated at 1 MD and \$200 in materials	Commitment	\$ 1,020.00
3	00-10 00 - Solicitation	costs of preparing the change order, based upon 2 hours of PM time	Labor	\$ 200.00
4	01-31 00 - Superintendent	Direct supervision of the work, based upon 1 hour per working day total of 8 hours	Labor	\$ 460.00
5	01-31 02 - General Contractors Fee	gc fee of 5% upon the work of others	Other	\$ 2,125.25
6	01-31 02 - General Contractors Fee	gc fee of 15% upon our work	Other	\$ 58.00
7	00-61 00 - Bond Forms	bond cost of 2% upon \$46,000.00	Other	\$ 920.00



NEWPORT
CONSTRUCTION
COMPANY

PCO #002 REV1

B	05-62 00 - Certificates and Other Forms	Insurance costs of 1 1/2% upon cost of \$46,000.00	Other	\$ 630.00
Subtotal:				\$47,020.25
Grand Total:				\$47,020.25



Shade Environmental, LLC

623 Cutler Avenue, Maple Shade, NJ 08052

P: 856-755-0099 | F: 856-482-5879 | christina@shadellc.com | www.shadellc.com

June 24, 2016

Mr. Kevin MacDonald
Newport Construction Corporation
5032 Marlton Pike
Pennsauken, NJ 08109

RE: Bowe School – Four (4) Bathrooms

Shade Environmental is pleased to present the following proposal for asbestos abatement at the above referenced location.

Scope of Work:

- Remove and dispose of 360 SF of asbestos plaster from each of four (4) Bathrooms at the Bowe School as per Subchapter 8 Regulations for an Unoccupied School.

Price: \$41,500.00

-Price is based on the School installing our temporary electric panel which requires 100-amp service.

-Price is based on Environmental Design receiving a variance from the New Jersey Department of Community Affairs for no ceiling poly above the asbestos ceiling.

The above price includes all labor, material and equipment to perform the project. All prevailing federal, EPA, OSHA, State and local regulations will be followed. All work will be performed by EPA certified and licensed State of New Jersey asbestos workers. All asbestos containing material and waste will be disposed in an EPA certified landfill.

The above price includes \$1 million occurrence and \$5 million aggregate comprehensive general liability insurance on an occurrence basis with the ability to name the building owner as additional insured. All insurance coverage is provided by an A+ Superior rated insurance company.



Shade Environmental, LLC

623 Cutler Avenue, Maple Shade, NJ 08052

P: 856-755-0099 | F: 856-482-5879 | christina@shadellc.com | www.shadellc.com

Shade Environmental looks forward to working with you. Should you have any questions, please feel free to call anytime.

Respectfully submitted.

William J. Lynch
Owner

Please note:

This proposal will also serve as a contract. If you would like to proceed in working with Shade Environmental we ask that you sign and return this proposal by email to Christina@shadellc.com or by fax to 856-482-5879. By signing this proposal, you agree to pay the above price in full. Payment terms are Net 30 from date of invoice. A service charge of 4.5% will be added for any credit card payments.

Signature

Date

Print Name and Title

Company Name

PO #



CHANGE ORDER

CHANGE ORDER NO. 1

Date: August 3, 2016

Contractor: Newport Construction Management
5032 Marlton Pike
Pennsauken, NJ 08109

Original Contract Amount: \$ 14,387,000.00

Contract Amount Previous
to this Change Order.....\$ 14,387,000.00This Change Order
Add.....\$ + 47,020.25

Revised Contract Amount: \$ 14,434,020.25

Job Rehabilitation Projects at Six (6) School
District Buildings
Glassboro Board of Education
FVHD# 4522A-E & K
Work: Single Overall

In connection with your contract dated March 23, 2016 the following changes are ordered:

THOMAS E. BOWE SCHOOL - FVHD #4522C

Furnish all work as required to perform Subchapter 8 asbestos removal and
abatement at four (4) toilet room ceilings at Bowe School as directed by Owner's
abatement consultant and as shown on the attached contractor's proposal COP-002-
Rev1, dated June 27, 2016.

FOR A TOTAL ADDITION OF \$ + 47,020.25

Therefore, subject to the conditions of this contract, the Contract Price is

INCREASED FORTY SEVEN THOUSAND TWENTY AND 25/100 DOLLARS (\$47,020.25)

The Contract Time is UNCHANGED

APPROVED:


CONTRACTOR Newport Construction
Management Corporation



Signature of Contractor

Date: 8-8-16

APPROVED: New Road Construction


CONSTRUCTION MANAGER

Signature of Construction Manager

Date: 8/19/16

APPROVED:

FRAYTAKVEISZ HOPKINS DUTHIE, P.C.

Date: 8/3/16

APPROVED:

OWNER Glassboro Board of Education

Signature of Owner

Date: _____

Note: Owner's acceptance of this Change Order is contingent upon the Contractor providing evidence of bond increase
approval from the Contract Surety.



NEWPORT CONSTRUCTION COMPANY

PCO #002 REV1

Newport Construction Management Corp.
5032 Marlton Pike
Pennsauken, New Jersey 08109
Phone: (856) 662-9500
Fax: (856) 662-9511

Project: 0214 - Glassboro Six School Rehab
Various Locations
Glassboro County, New Jersey 08028

Prime Contract Potential Change Order #002 REV1: Sub 8 Asbestos at Bowe

TO:	GLASSBORO BOARD OF EDUCATION 560 Joseph Bowe Blvd Glassboro New Jersey, 08028	FROM:	Newport Construction Corp 5032 Marlton Pike Pennsauken New Jersey, 08109
PCO NUMBER/REVISION:	002 REV1 / 1	CONTRACT:	1 - Glassboro Six School Rehab Prime Contract
REQUEST RECEIVED FROM:	Chuck Romanoli (New Road Construction Management Company)	CREATED BY:	Kevin MacDonald (Newport Construction Corp)
STATUS:	Pending - Proceeding	CREATED DATE:	6/27 /2016
REFERENCE:		PRIME CONTRACT CHANGE ORDER:	None
FIELD CHANGE:	No	CHANGE ORDER REQUEST:	None
LOCATION:		ACCOUNTING METHOD:	Amount Based (G702/G703)
SCHEDULE IMPACT:		PAID IN FULL:	No
		TOTAL AMOUNT:	\$47,020.25

POTENTIAL CHANGE ORDER TITLE: Sub 8 Asbestos at Bowe

CHANGE REASON: Existing Condition

POTENTIAL CHANGE ORDER DESCRIPTION: (The Contract Is Changed As Follows)

Revised on 7/26. This request is only for the actual costs of the work performed, and does not include costs for impact or ripple events to the schedule or other portions of the work. Schedule Impact listed is for the direct duration of the work, and does not include time spent for scope development, permitting, approvals, or clearances. Any overall schedule impact of this work will be determined per review of a project schedule, and will be addressed via a separate request.

Per walkthrough and verbal scope delivered by EDI, we have prepared this PCO for allowance work to perform SubChapter 8 Asbestos removals at Bowe School. Our proposal does not include any costs for impact to the timeline of other work at the building, and is based upon approvals within 3 working days to permit performance of work concurrent with other asbestos work onsite.

ATTACHMENTS:


Newport Construction at Bowe School Revised 6-24-16.doc

#	Cost Code	Description	Type	Amount
1	02-82 10 - Abatement Contract Sub	abatement work per attached proposal	Commitment	\$ 41,500.00
2	26-10 10 - Electrical Contract Sub	electrical work to provide and remove temp panel, additional wiring, and temp lighting after abatement, estimated at 1 MD and \$200 in materials	Commitment	\$ 1,025.00
3	00-10 00 - Solicitation	costs of preparing the change order, based upon 2 hours at PM time	Labor	\$ 200.00
4	01-31 00 - Superintendent	Direct supervision of the work, based upon 1 hour per working day, total of 6 hours	Labor	\$ 460.00
5	01-31 12 - General Contractors Fee	gr fee of 5% upon the work of others	Other	\$ 2,126.25
6	01-31 12 - General Contractors Fee	gr fee of 15% upon our work	Other	\$ 59.00
7	00-61 00 - Bond Forms	bond cost of 2% upon \$45,000.00	Other	\$ 920.00



PCO #002 REV1

B	CC-62 00 - Certificates and Other Forms	Insurance costs of 1 1/2% upon cost of \$46 000.00	Other	\$ 690.00
Subtotal:				\$47 020.25
Grand Total:				\$47 020.25



Shade Environmental, LLC

623 Cutler Avenue, Maple Shade, NJ 08052

P: 856-755-0099 | F: 856-482-5879 | christina@shadellc.com | www.shadellc.com

June 24, 2016

Mr. Kevin MacDonald
Newport Construction Corporation
5032 Marlton Pike
Pennsauken, NJ 08109

RE: Bowe School – Four (4) Bathrooms

Shade Environmental is pleased to present the following proposal for asbestos abatement at the above referenced location.

Scope of Work:

- Remove and dispose of 360 SF of asbestos plaster from each of four (4) Bathrooms at the Bowe School as per Subchapter 8 Regulations for an Unoccupied School.

Price: \$41,500.00

-Price is based on the School installing our temporary electric panel which requires 100-amp service.

-Price is based on Environmental Design receiving a variance from the New Jersey Department of Community Affairs for no ceiling poly above the asbestos ceiling.

The above price includes all labor, material and equipment to perform the project. All prevailing federal, EPA, OSHA, State and local regulations will be followed. All work will be performed by EPA certified and licensed State of New Jersey asbestos workers. All asbestos containing material and waste will be disposed in an EPA certified landfill.

The above price includes \$1 million occurrence and \$5 million aggregate comprehensive general liability insurance on an occurrence basis with the ability to name the building owner as additional insured. All insurance coverage is provided by an A+ Superior rated insurance company.



Shade Environmental, LLC

623 Cutler Avenue, Maple Shade, NJ 08052

P: 856-755-0099 | F: 856-482-5879 | christina@shadellc.com | www.shadellc.com

Shade Environmental looks forward to working with you. Should you have any questions, please feel free to call anytime.

Respectfully submitted,

William J. Lynch
Owner

Please note:

This proposal will also serve as a contract. If you would like to proceed in working with Shade Environmental we ask that you sign and return this proposal by email to Christina@shadellc.com or by fax to 856-482-5879. By signing this proposal, you agree to pay the above price in full. Payment terms are Net 30 from date of invoice. A service charge of 4.5% will be added for any credit card payments.

Signature

Date

Print Name and Title

Company Name

PO #



CHANGE ORDER

CHANGE ORDER NO. 1

Date: August 3, 2016

Contractor: Newport Construction Management
5032 Marlton Pike
Pennsauken, NJ 08109

Original Contract Amount: \$ 14,387,000.00

Contract Amount Previous
to this Change Order.....\$ 14,387,000.00This Change Order
Add.....\$ + 47,020.25

Revised Contract Amount: \$ 14,434,020.25

Job Rehabilitation Projects at Six (6) School
District Buildings
Glassboro Board of Education
FVHD# 4522A-E & K
Work: Single Overall

In connection with your contract dated March 23, 2016 the following changes are ordered:

THOMAS E. BOWE SCHOOL - FVHD #4522C

Furnish all work as required to perform Subchapter 8 asbestos removal and
abatement at four (4) toilet room ceilings at Bowe School as directed by Owner's
abatement consultant and as shown on the attached contractor's proposal COP-002-
Rev1, dated June 27, 2016.

FOR A TOTAL ADDITION OF \$ + 47,020.25

Therefore, subject to the conditions of this contract, the Contract Price is

INCREASED FORTY SEVEN THOUSAND TWENTY AND 25/100 DOLLARS (\$47,020.25)

The Contract Time is UNCHANGED

APPROVED:

CONTRACTOR Newport Construction
Management Corporation




Signature of Contractor


Date: 8.8.16

APPROVED:

FRAYTAKVEISZ HOPKINS DUTHIE, P.C.

Date: 8/13/16

APPROVED: New Road Construction
CONSTRUCTION MANAGER



Signature of Construction Manager

Date: 8/19/16

APPROVED:

OWNER Glassboro Board of Education

Signature of Owner

Date: _____

Note: Owner's acceptance of this Change Order is contingent upon the Contractor providing evidence of bond increase approval from the Contract Surety.

The first part of the paper discusses the importance of understanding the underlying mechanisms of the observed phenomena. This is followed by a detailed analysis of the data, which shows that the results are consistent with the theoretical predictions. The authors then discuss the implications of these findings for future research and practice.

In conclusion, the paper highlights the need for further research to better understand the complex interactions between the different factors involved. The authors believe that their findings provide a valuable contribution to the field and hope that they will inspire others to continue exploring this important topic.

The authors would like to thank the following individuals for their assistance and support during the course of this research: [Name], [Name], and [Name].

This research was supported by a grant from the [Organization Name], which is gratefully acknowledged. The authors also wish to express their appreciation to the participants who took part in the study, without whom this research would not have been possible.

Finally, the authors would like to thank their families and friends for their unwavering support and encouragement throughout the entire process.

NEWPORT CONSTRUCTION COMPANY

PCO #002 REV1

Newport Construction Management Corp.
5032 Marlton Pike
Pennsauken, New Jersey 08109
Phone: (856) 662-9500
Fax: (856) 662-9511

Project: 0214 - Glassboro Six School Rehab
Various Locations
Glassboro County, New Jersey 08028

Prime Contract Potential Change Order #002 REV1: Sub 8 Asbestos at Bowe

TO:	GLASSBORO BOARD OF EDUCATION 560 Joseph Bowe Blvd Glassboro New Jersey, 08028	FROM:	Newport Construction Corp 5032 Marlton Pike Pennsauken New Jersey, 08109
PCO NUMBER/REVISION:	002 REV1 / 1	CONTRACT:	1 - Glassboro Six School Rehab Prime Contract
REQUEST RECEIVED FROM:	Chuck Romanoli (New Road Construction Management Company)	CREATED BY:	Kevin MacDonald (Newport Construction Corp)
STATUS:	Pending - Proceeding	CREATED DATE:	6/27 /2016
REFERENCE:		PRIME CONTRACT CHANGE ORDER:	None
FIELD CHANGE:	No	CHANGE ORDER REQUEST:	None
LOCATION:		ACCOUNTING METHOD:	Amount Based (G702/G703)
SCHEDULE IMPACT:		PAID IN FULL:	No
		TOTAL AMOUNT:	\$47,020.25

POTENTIAL CHANGE ORDER TITLE: Sub 8 Asbestos at Bowe

CHANGE REASON: Existing Condition

POTENTIAL CHANGE ORDER DESCRIPTION: (The Contract Is Changed As Follows)

Revised on 7/26. This request is only for the actual costs of the work performed, and does not include costs for impact or ripple events to the schedule or other portions of the work. Schedule Impact listed is for the direct duration of the work, and does not include time spent for scope development, permitting, approvals, or clearances. Any overall schedule impact of this work will be determined per review of a project schedule, and will be addressed via a separate request.

Per walkthrough and verbal scope delivered by EDI, we have prepared this PCO for allowance work to perform SubChapter 8 Asbestos removals at Bowe School. Our proposal does not include any costs for impact to the timeline of other work at the building, and is based upon approvals within 3 working days to permit performance of work concurrent with other asbestos work onsite.


ATTACHMENTS:

Newport Construction re Bowe School Revised 6/24/16.doc

#	Cost Code	Description	Type	Amount
1	02-22 10 - Abatement Contract Sub	abatement work per attached proposal	Commitment	\$ 41,500.00
2	26-10 10 - Electrical Contract Sub	electrical work to provide and remove temp panel, additional wiring, and temp lighting after abatement, estimated at 1 MD and \$200 in materials	Commitment	\$ 1,025.00
3	00-10 00 - Solicitation	costs of preparing the change order, based upon 2 hours of PM time	Labor	\$ 200.00
4	01-31 30 - Superintendent	Direct supervision of the work, based upon 1 hour per working day total of 8 hours	Labor	\$ 460.00
5	01-31 32 - General Contractors Fee	gc fee of 5% upon the work of others	Other	\$ 2,125.25
6	01-31 32 - General Contractors Fee	gc fee of 15% upon our work	Other	\$ 59.00
7	00-61 00 - Bond Form	bond cost of 2% upon \$46,000.00	Other	\$ 920.00



e	CC-62 30 - Certificates and Other Forms	Insurance costs of 1 1/2% upon cost of \$46 000.00	Other	\$ 690.00
Subtotal:				\$47 020.25
Grand Total:				\$47 020.25



Shade Environmental, LLC

623 Cutler Avenue, Maple Shade, NJ 08052

P: 856-755-0099 | F: 856-482-5879 | christina@shadellc.com | www.shadellc.com

June 24, 2016

Mr. Kevin MacDonald
Newport Construction Corporation
5032 Marlton Pike
Pennsauken, NJ 08109

RE: Bowe School – Four (4) Bathrooms

Shade Environmental is pleased to present the following proposal for asbestos abatement at the above referenced location.

Scope of Work:

- Remove and dispose of 360 SF of asbestos plaster from each of four (4) Bathrooms at the Bowe School as per Subchapter 8 Regulations for an Unoccupied School.

Price: \$41,500.00

-Price is based on the School installing our temporary electric panel which requires 100-amp service.

-Price is based on Environmental Design receiving a variance from the New Jersey Department of Community Affairs for no ceiling poly above the asbestos ceiling.

The above price includes all labor, material and equipment to perform the project. All prevailing federal, EPA, OSHA, State and local regulations will be followed. All work will be performed by EPA certified and licensed State of New Jersey asbestos workers. All asbestos containing material and waste will be disposed in an EPA certified landfill.

The above price includes \$1 million occurrence and \$5 million aggregate comprehensive general liability insurance on an occurrence basis with the ability to name the building owner as additional insured. All insurance coverage is provided by an A+ Superior rated insurance company.



Shade Environmental, LLC

623 Cutler Avenue, Maple Shade, NJ 08052

P: 856-755-0099 | F: 856-482-5879 | christina@shadellc.com | www.shadellc.com

Shade Environmental looks forward to working with you. Should you have any questions, please feel free to call anytime.

Respectfully submitted,

William J. Lynch
Owner

Please note:

This proposal will also serve as a contract. If you would like to proceed in working with Shade Environmental we ask that you sign and return this proposal by email to Christina@shadellc.com or by fax to 856-482-5879. By signing this proposal, you agree to pay the above price in full. Payment terms are Net 30 from date of invoice. A service charge of 4.5% will be added for any credit card payments.

Signature

Date

Print Name and Title

Company Name

PO #





John J. Veisz, AIA, CSBA
William D. Hopkins III, AIA, LEED AP, NCARB
George R. Duthie, AIA, PP
www.fvhdp.com

August 12, 2016

AUG 23 2016

Mr. Scott Henry, Business Administrator
Glassboro Board of Education
560 Joseph L. Bowe Memorial Blvd.
Glassboro, NJ 08028


Re: Roof Replacement at Glassboro Intermediate School
Glassboro Public Schools
FVHD #4522G

Dear Mr. Henry:

Enclosed are four copies of Change Order No. 2 in the amount of \$60,000.00 to the Single Overall contract of D.A. Nolt, Inc. at the referenced project for your signature.

After all copies of the Change Order have been signed, kindly retain one copy for your files and return the remaining copies to our office for further distribution.

Very truly yours,


George R. Duthie Jr., AIA, PP
Principal

jw

Enclosures

CHANGE ORDER

CHANGE ORDER NO. 2

Date: August 4, 2016

Contractor: D. A. Nolt, Inc.
53 Cross Keys Road
Berlin, NJ 08009Original Contract Amount: \$ 421,729.00Contract Amount Previous
to this Change Order.....\$ 415,729.00

This Change Order

Add.....\$ + 60,000.00Revised Contract Amount:....\$ 475,729.00Job Roof Replacement and Related Work at
Various Schools
Glassboro Board of Education
FVHD# 4522G
Work: Roofing

In connection with your contract dated May 10, 2016 the following changes are ordered:
Gutter and downspout replacement, fascia repair, roof and base flashing repair,
chimney repair, and cap existing skylight.

FOR A TOTAL ADDITION OF \$ + 60,000.00

Therefore, subject to the conditions of this contract, the Contract Price is
INCREASED SIXTY THOUSAND AND 00/100 DOLLARS (\$60,000.00)

The Contract Time is UNCHANGED

APPROVED:

CONTRACTOR D. A. Nolt, Inc.

Signature of Contractor

Date: 8/11/16

APPROVED: New Road Construction

CONSTRUCTION MANAGER

Signature of Construction Manager

Date: 8/19/16

APPROVED:

FRAYTAKVEISZ HOPKINS DUTHIE, P.C.

APPROVED:

OWNER Glassboro Board of Education

Signature of Owner

Date: 8/4/16

Date: _____

Note: Owner's acceptance of this Change Order is contingent upon the Contractor providing evidence of bond increase approval from the Contract Surety.

CHANGE ORDER

Original Contract Amount: \$ 421,729.00Contract Amount Previous
to this Change Order.....\$ 415,729.00

This Change Order

Add.....\$ + 60,000.00Revised Contract Amount:..\$ 475,729.00CHANGE ORDER NO. 2

Date: August 4, 2016

Contractor: D. A. Nolt, Inc.
53 Cross Keys Road
Berlin, NJ 08009Job Roof Replacement and Related Work at
Various Schools
Glassboro Board of Education
FVHD# 4522G
Work: Roofing

In connection with your contract dated May 10, 2016 the following changes are ordered:
Gutter and downspout replacement, fascia repair, roof and base flashing repair,
chimney repair, and cap existing skylight.


FOR A TOTAL ADDITION OF \$ + 60,000.00

Therefore, subject to the conditions of this contract, the Contract Price is
INCREASED SIXTY THOUSAND AND 00/100 DOLLARS (\$60,000.00)

The Contract Time is UNCHANGED


APPROVED:

CONTRACTOR D. A. Nolt, Inc.


Signature of ContractorDate: 8/11/16


APPROVED:

FRAYTAKVEISZ HOPKINS DUTHIE, P.C.


Date: 8/4/16APPROVED: New Road Construction
CONSTRUCTION MANAGER
Signature of Construction ManagerDate: 8/19/16

APPROVED:

OWNER Glassboro Board of Education


Signature of Owner

Date: _____

Note: Owner's acceptance of this Change Order is contingent upon the Contractor providing evidence of bond increase approval from the Contract Surety.

CHANGE ORDER

Original Contract Amount: \$ 421,729.00Contract Amount Previous
to this Change Order.....\$ 415,729.00This Change Order
Add.....\$ + 60,000.00Revised Contract Amount:..\$ 475,729.00Job Roof Replacement and Related Work at
Various Schools
Glassboro Board of Education
FVHD# 4522G
Work: RoofingCHANGE ORDER NO. 2

Date: August 4, 2016

Contractor: D. A. Nolt, Inc.
53 Cross Keys Road
Berlin, NJ 08009

In connection with your contract dated May 10, 2016 the following changes are ordered:
Gutter and downspout replacement, fascia repair, roof and base flashing repair,
chimney repair, and cap existing skylight.

FOR A TOTAL ADDITION OF \$ + 60,000.00



Therefore, subject to the conditions of this contract, the Contract Price is

INCREASED SIXTY THOUSAND AND 00/100 DOLLARS (\$60,000.00)

The Contract Time is UNCHANGED

APPROVED:

CONTRACTOR D. A. Nolt, Inc.



Signature of ContractorDate: 8/11/16APPROVED: New Road Construction
CONSTRUCTION MANAGER
Signature of Construction ManagerDate: 8/19/16

APPROVED:

FRAYTAKVEISZ HOPKINS DUTHIE, P.C.

APPROVED:

OWNER Glassboro Board of Education


Signature of OwnerDate: 8/4/16

Date: _____

Note: Owner's acceptance of this Change Order is contingent upon the Contractor providing evidence of bond increase approval from the Contract Surety.

the 1990s, the number of people in the world who are under 15 years of age is expected to increase from 1.1 billion to 1.5 billion.

As the world's population grows, the demand for food and other resources will increase. This will put pressure on the environment and on the world's food supply.

One way to meet this demand is to increase the amount of land used for agriculture. This would mean clearing more forests and other natural habitats.

Another way to meet this demand is to increase the efficiency of agriculture. This would mean using more fertilizers and pesticides, and using more advanced farming techniques.

Both of these ways to meet the demand for food and other resources have potential drawbacks. Clearing more land for agriculture could lead to deforestation and the loss of biodiversity.

Using more fertilizers and pesticides could lead to water pollution and the death of beneficial insects. Using more advanced farming techniques could lead to the loss of traditional knowledge and skills.

There are many other ways to meet the demand for food and other resources. Some of these ways include: using less land for agriculture, using more sustainable farming techniques, and using less food.

It is important to find ways to meet the demand for food and other resources that do not harm the environment and that are sustainable for the future.

One way to do this is to eat less meat. Meat production is a major source of greenhouse gas emissions and is a major driver of deforestation.

Another way to do this is to eat less food. The world produces more food than we need, and much of it is wasted. Eating less food would reduce the demand for food and other resources.

There are many other ways to meet the demand for food and other resources that do not harm the environment and that are sustainable for the future. It is important to find these ways and to use them.

One way to do this is to eat less meat. Meat production is a major source of greenhouse gas emissions and is a major driver of deforestation.

Another way to do this is to eat less food. The world produces more food than we need, and much of it is wasted. Eating less food would reduce the demand for food and other resources.

There are many other ways to meet the demand for food and other resources that do not harm the environment and that are sustainable for the future. It is important to find these ways and to use them.

One way to do this is to eat less meat. Meat production is a major source of greenhouse gas emissions and is a major driver of deforestation.

Another way to do this is to eat less food. The world produces more food than we need, and much of it is wasted. Eating less food would reduce the demand for food and other resources.

There are many other ways to meet the demand for food and other resources that do not harm the environment and that are sustainable for the future. It is important to find these ways and to use them.

CHANGE ORDER

CHANGE ORDER NO. 2

Date: August 4, 2016

Contractor: D. A. Nolt, Inc.
53 Cross Keys Road
Berlin, NJ 08009Original Contract Amount: \$ 421,729.00Contract Amount Previous
to this Change Order.....\$ 415,729.00

This Change Order

Add.....\$ + 60,000.00Revised Contract Amount:..\$ 475,729.00Job Roof Replacement and Related Work at
Various Schools
Glassboro Board of Education
FVHD# 4522G
Work: Roofing

In connection with your contract dated May 10, 2016 the following changes are ordered:
Gutter and downspout replacement, fascia repair, roof and base flashing repair,
chimney repair, and cap existing skylight.

FOR A TOTAL ADDITION OF \$ + 60,000.00

Therefore, subject to the conditions of this contract, the Contract Price is

INCREASED SIXTY THOUSAND AND 00/100 DOLLARS (\$60,000.00)

The Contract Time is UNCHANGED

APPROVED:

CONTRACTOR D. A. Nolt, Inc.

Signature of Contractor

Date: 8/11/16

APPROVED: New Road Construction

CONSTRUCTION MANAGER

Signature of Construction Manager

Date: 8/19/16

APPROVED:

FRAYTAKVEISZ HOPKINS DUTHIE, P.C.

APPROVED:

OWNER Glassboro Board of Education

Signature of Owner

Date: 8/4/16

Date: _____

Note: Owner's acceptance of this Change Order is contingent upon the Contractor providing evidence of bond increase approval from the Contract Surety.

